



GRETCHEN WHITMER
GOVERNOR

STATE OF MICHIGAN
DEPARTMENT OF
ENVIRONMENT, GREAT LAKES, AND ENERGY
EXECUTIVE OFFICE



PHILLIP D. ROOS
DIRECTOR

VIA EMAIL

TO: Senate Appropriations Subcommittee on Environment, Great Lakes,
and Energy Members
House Appropriations Subcommittee on Environment, Great Lakes,
and Energy Members
Jennifer Flood, Director, State Budget Office

FROM: Travis Boeskool, Senior Deputy Director 

DATE: September 11, 2025

SUBJECT: Report on Active Cleanup Projects Funding, Fiscal Year 2025,
1st and 2nd Quarters

In accordance with Section 235 of Article 4, Part 2, of 2024 PA 121, attached is the Department of Environment, Great Lakes, and Energy's (EGLE) report on active cleanup projects funding for the 1st and 2nd quarters of fiscal year 2025. This report includes a summary regarding the remediation and redevelopment efforts as of March 31, 2025, at sites approved for and currently utilizing state appropriations throughout Michigan.

EGLE is committed to continuing to address contaminated sites across the state, and the Remediation and Redevelopment Division (RRD) is charged with overseeing the cleanup of contaminated properties that pose a risk to human health and the environment. The remediation of these properties typically takes many years to complete and often requires ongoing operation and maintenance.

If you need further information, please contact Anastasia Lundy, Manager, Administration Section, RRD, at 517-614-1907 or LundyA1@Michigan.gov; or you may contact me at 517-614-6873.

Attachment

SUBJECT: Report on Active Cleanup Projects Funding, Fiscal Year 2025,
1st and 2nd Quarters

Page 2

September 11, 2025

cc/att: Kathryn Summers, Director, Senate Fiscal Agency
Mary Ann Cleary, Director, House Fiscal Agency
Kara Cook, Director of Legislative Affairs, Governor's Office
Zoe Ahlstrom, Director of Policy, Governor's Office
Jonah Houtz, Senate Fiscal Agency
Austin Scott, House Fiscal Agency
Jacques McNeely, State Budget Office
Zach Hendrix, State Budget Office
Phillip D. Roos, Director, EGLE
Aaron B. Keatley, Chief Deputy Director, EGLE
Sydney Hart, Legislative Liaison, EGLE
Paul McDonald, EGLE
Dale Shaw, EGLE
Mike Neller, EGLE
Joshua Mosher, EGLE
Anastasia Lundy, EGLE
James Gamble, EGLE
Mary Miller, EGLE
Carrie Geyer, EGLE
Kalan Briggs, EGLE



MICHIGAN DEPARTMENT OF
ENVIRONMENT, GREAT LAKES, AND ENERGY

Legislative Report

Active Cleanup Projects Funding Report

Report Period:
Fiscal Year 2025, 1st and 2nd Quarters

Authority:
Section 235 of Article 4, Part 2, of 2024 PA 121

If you need this information in an alternate format, contact EGLE-Accessibility@Michigan.gov or call 800-662-9278.

EGLE does not discriminate based on race, sex, religion, age, national origin, color, marital status, disability, political beliefs, height, weight, genetic information, or sexual orientation in the administration of any of its programs or activities, and prohibits intimidation and retaliation, as required by applicable laws and regulations.

This document and its contents are subject to the Freedom of Information Act and may be released to the public.

Michigan Department of Environment, Great Lakes, and Energy
Remediation and Redevelopment Division
Fiscal Year 2025, 1st and 2nd Quarters – Active Cleanup Projects Funding Report
Executive Summary

The Michigan Department of Environment, Great Lakes, and Energy (EGLE), Remediation and Redevelopment Division, is charged with overseeing the cleanup of contaminated properties that pose a risk to human health and the environment. The remediation of contaminated properties typically takes many years to complete and often requires ongoing operation and maintenance.

In accordance with Section 235 of Article 4, Part 2, of 2024 PA 121, EGLE is directed to prepare a semiannual report providing various pieces of information related to remediation and redevelopment efforts at active sites in Michigan. To comply with this requirement, a summary of the projects prioritized for and currently utilizing state cleanup funding is attached. The list contains site-specific information, such as the type of site (Program), a brief description of how the issue will be addressed (Site Response Actions), expenditures incurred on the site during the previous fiscal year, and the amount and funding source allocated to the site for work in fiscal year (FY) 2025. Also included are crosswalks to define the acronyms used in the Program, Funding Source, and Site Response Actions columns. *Note: This report is intended to replace the annual Consolidated Report.*

Currently, there are more than 18,000 sites where EGLE knows hazardous substances have been released. In addition, there are more than 6,000 sites with underground storage tanks that have had more than 8,000 confirmed releases. Risks to human health and the environment from these releases are in various stages of evaluation and actions to address known risks, but at several locations, the risks are not completely known. Many of the sites with hazardous substances and underground storage tanks lack a party who is legally responsible for the cleanup actions necessary to address these risks. These sites are often left abandoned and blighted in our communities. Ensuring that sites have adequate funding to both complete the remedial activities and maintain a protective remedy is essential to both the protection of human health and the environment and the eventual safe reuse of these properties.

To address the environmental risks associated with these properties, the State of Michigan provides funding to remediate sites and removes environmental barriers that inhibit redevelopment.

It should be noted that the number of sites needing action far outweighs the available funding and staffing needed to address them. In FY 2025 EGLE has funded activities to investigate and mitigate risks at approximately 825 sites. It takes many years of incremental investigation to bring sites to a status where all risks are known and addressed. There are approximately 1,000 sites where risks are unknown, and resources are not currently available to complete the required investigation to determine the risk.

EGLE is implementing a plan and dedicating resources to address high priority orphan sites in a more consistent and timely manner. State-funded resources will be used to focus solely on those sites that have been identified as having an immediate risk where the responsible party no longer exists or is not financially capable to perform the work necessary to abate the risk to public health.

Michigan's 64 Superfund sites also pose a significant funding need. Superfund sites are some of the most significant and costly contaminated sites in the state. Although federal funds are available to use for these sites, the state is responsible to provide a 10% match for remedial actions and cover 100% of the cost for operation and maintenance of the installed remedy. This obligation alone results in an estimated need of \$8 million of state funding annually.

While the redevelopment of contaminated properties creates jobs and economic investment in our communities, adequately addressing the contamination to make a site safe for the proposed reuse can often be cost prohibitive. Brownfield funding in the form of grants and loans can help cover those environmental costs and promote redevelopment. Demand for this funding is high, typically exceeding the \$12-\$15 million in available grant funding annually.

Brownfield loans are required to be repaid in full, providing a revolving source of loan funding. However, if a project is experiencing financial hardship, the terms of the loan can be renegotiated to lower the interest rate, extend the duration of the payback period, or defer payments for a defined timeframe. Of the 119 brownfield loans that have been awarded over the history of the program, a total of 13 have been renegotiated to date.

Because there is far more demand than there is available funding, EGLE prioritizes funding sites that present the greatest environmental risk, have an installed remedy that needs to be maintained, and/or have a well-developed plan for the safe reuse of the property. This results in the indefinite delay of many projects, as well as the inability to evaluate numerous sites where the environmental risks are not fully known.

The total level of funding represents the accumulation of funds that has been authorized at the sites for this year and previous years. The level of funding allocated to each site is reviewed annually through EGLE's action plan process, and adjustments are made accordingly. All funds are expected to be used in accordance with the timelines presented during the action plan process. This varies from site-to-site due to the size, nature, and complexity of the contamination being addressed. Most current site funding is planned to be spent in the next one to three years, but many have a time frame of up to and exceeding five years for long-term operation, maintenance, and monitoring to manage risk. In addition, some portion of funding goes unused or is no longer necessary at a particular site. Those funds are reallocated to sites that have unmet funding needs.

Attachment

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Alcona	Philip A Panzica	Y	In Progress	9/30/2025	\$166.32	\$11,498.95	\$295.85	\$0.00
213	2236	Alcona	Philip A Panzica	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$28,107.16
213	1398	Alcona	State Wide Expanded Triage (Contract Placeholder)	Y	In Progress	9/30/2026	\$2,582,561.57	\$2,682,786.62	\$3,834,035.76	\$2,860,922.37
213	2236	Alcona	State Wide Expanded Triage (Contract Placeholder)	Y	In Progress	9/30/2026	\$15,966.77	\$0.00	\$35,192.57	\$82.96
201	2236	Alger	Benson Road Heating Oil Spill 11-08	N	Complete	9/30/2014	\$0.00	\$0.00	\$0.00	\$150.00
213	1398	Alger	Corner Store	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$4.00
213	1398	Alger	Dpw Garage	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$112,175.48
213	2236	Alger	Nelson Oil	N	In Progress	9/30/2026	\$4,134.00	\$2,233.00	\$0.00	\$0.00
201	2236	Alger	Winter's Corner Store	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$805.00
201	2236	Allegan	300 Parker Drive	N	Complete	5/31/2023	\$0.00	\$0.00	\$0.00	\$887.67
201	2236	Allegan	4007 142nd Avenue, Hamilton	N	In Progress	9/30/2025	\$0.00	\$710.88	\$0.00	\$0.00
201	2236	Allegan	Allegan Metal Finishing	N	In Progress	9/30/2026	\$1,660.96	\$220.32	\$0.00	\$2,002.16
213	1398	Allegan	Burnips Shell Station	N	In Progress	1/1/2028	\$99,094.89	\$905.11	\$0.00	\$150,000.00
213	2236	Allegan	Burnips Shell Station	Y	In Progress	1/1/2028	\$1,080.00	\$63,745.06	\$36,554.94	\$36,381.50
201	1610	Allegan	Former Pullman Orchard	Y	In Progress	12/31/2025	\$25,801.30	\$12,444.18	\$10,854.52	\$900.00
201	2236	Allegan	Former Pullman Orchard	N	In Progress	12/31/2025	\$37,150.78	\$0.00	\$0.00	\$22,489.22
213	1398	Allegan	Geib Oil Co	Y	In Progress	7/31/2025	\$0.00	\$0.00	\$83,815.00	\$16,185.00
213	2236	Allegan	Gieb Oil Co	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$316,703.90
201	2236	Allegan	Gun Plain Township Landfill	N	In Progress	5/13/2025	\$408.00	\$0.00	\$0.00	\$154.00
213	1398	Allegan	Hilliards General Store	N	In Progress	12/31/2026	\$0.00	\$560.00	\$0.00	\$199,440.00
213	2236	Allegan	Hilliards General Store	Y	In Progress	12/31/2026	\$30,692.55	\$16,517.63	\$42,466.17	\$9,173.65
201	2236	Allegan	Maplewood Dry Cleaners	N	In Progress	9/30/2026	\$0.00	\$3,130.00	\$0.00	\$0.00
201	1610	Allegan	Otsego Area Study	Y	In Progress	12/31/2025	\$68,912.85	\$8,870.00	\$4,967.41	\$52,742.44
201	2236	Allegan	Pullman Road at 109th Avenue	N	Funding Hold	9/30/2024	\$0.00	\$0.00	\$0.00	\$292.00
201	2236	Allegan	Res Wells Lincoln Rd	N	In Progress	9/30/2026	\$300.00	\$0.00	\$0.00	\$84.00
201	2236	Allegan	Sunrise LF	N	Monitoring	9/30/2025	\$0.00	\$0.00	\$0.00	\$384.00
201	1610	Allegan	Village of Douglas Contamination	Y	In Progress	12/31/2025	\$8,255.83	\$100.00	\$146,209.13	\$21,625.93
201	2236	Allegan	Wayland Recycling Incorporated	N	In Progress	3/31/2027	\$13,075.00	\$0.00	\$0.00	\$36,925.00
201	1450	Allegan	Wayland Recycling Incorporated	Y	In Progress	3/31/2027	\$71,761.85	\$31,899.28	\$357,652.42	\$0.00
201 BRG	1610	Alpena	310 North 2nd Avenue and 123 Water Street	Y	In Progress	9/30/2025	\$0.00	\$594.50	\$611,746.07	\$0.00
201	1000	Alpena	Alpena Airfield Area PFAS	Y	In Progress	12/31/2025	\$28,261.63	\$10,202.30	\$59,430.95	\$4,595.82
201	3000	Alpena	Alpena Airfield Area PFAS	Y	In Progress	12/31/2025	\$30,377.69	\$1,137.59	\$130,797.72	\$0.00
201	1610	Alpena	Alpena Airfield Area PFAS	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$98,788.00
201	1610	Alpena	Alpena Hide and Leather Company	Y	In Progress	9/30/2028	\$0.00	\$210,540.72	\$306,075.62	\$813,847.26
201	1579	Alpena	Alpena Hide and Leather Company	Y	In Progress	9/30/2028	\$162,876.02	\$47,100.15	\$259,237.94	\$5,906.19
213	2236	Alpena	Huggler Oil Co	Y	In Progress	12/31/2025	\$11,553.75	\$6,097.50	\$8,298.80	\$51,287.81
213	2236	Alpena	L & K Sunoco	Y	In Progress	9/30/2025	\$9,569.05	\$984.00	\$153,717.95	\$272,597.50
213	1398	Alpena	Long Lake Super Market	Y	In Progress	9/30/2025	\$476.33	\$6,380.83	\$22,731.42	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Alpena	Northland Market	Y	Complete	9/30/2024	\$18,789.57	\$17,144.02	\$12,587.05	\$96,209.63
213	1398	Alpena	The Barn	N	In Progress	9/30/2025	\$6,965.56	\$0.00	\$0.00	\$12,958.19
213	1398	Alpena	Transportation Garage	N	In Progress	9/30/2025	\$8,582.22	\$0.00	\$0.00	\$40,000.00
201	1000	Alpena	Werth Dry Cleaners Property - Former	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$6,199.81
201	1579	Alpena	Werth Dry Cleaners Property - Former	Y	In Progress	9/30/2025	\$298,550.95	\$65,395.64	\$144,907.31	\$85,341.10
201	1610	Alpena	Werth Dry Cleaners Property - Former	N	In Progress	9/30/2025	\$24,573.50	\$5,740.00	\$0.00	\$94,377.80
201	1450	Alpena	Wessel Road Quarry	N	In Progress	3/1/2041	\$49,317.76	\$166.36	\$0.00	\$0.00
201	1610	Alpena	Wessel Road Quarry	Y	In Progress	9/30/2026	\$0.00	\$425,072.81	\$202,072.90	\$370,536.29
201	1610	Antrim	Portside Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
213	1398	Antrim	Res Wells Torch Lake Twp	N	In Progress	10/1/2027	\$426,296.26	\$12,549.95	\$0.00	\$0.00
213	2236	Antrim	Res Wells Torch Lake Twp	Y	In Progress	10/1/2027	\$55,409.08	\$79,629.89	\$164,117.56	\$50,746.62
Superfund	2236	Antrim	Tar Lake	N	on & Maintenance	12/1/2035	\$2,531.77	\$0.00	\$0.00	\$12,485.00
Superfund	1533	Antrim	Tar Lake	Y	on & Maintenance	12/1/2035	\$28,683.02	\$662.92	\$0.04	\$0.00
Superfund	1610	Antrim	Tar Lake	Y	on & Maintenance	12/1/2035	\$26,724.00	\$37,701.92	\$1,401,525.92	\$519,785.10
201	2236	Antrim	Wickes Manufacturing TCE Plume	Y	In Progress	6/30/2026	\$44,391.02	\$105,289.35	\$5,056,530.04	\$0.00
201	1533	Antrim	Wickes Manufacturing TCE Plume	Y	In Progress	6/30/2026	\$41,065.24	\$0.00	\$3,748.77	\$0.00
201	1579	Antrim	Wickes Manufacturing TCE Plume	Y	In Progress	6/30/2026	\$539,267.26	\$104,523.92	\$1,905.34	\$2,880.98
201	1610	Antrim	Wickes Manufacturing TCE Plume	Y	In Progress	6/30/2026	\$1,229,786.54	\$127,671.72	\$341,386.75	\$133,024.88
213	1398	Baraga	Huron Bay Trading Post	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	2236	Baraga	North 141 Travel Plaza, Covington	N	In Progress	9/30/2026	\$104.00	\$208.00	\$0.00	\$0.00
213	2236	Barry	Fast Track Venture & LLC	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$876.00
213	1398	Barry	Fast Track Venture & LLC	Y	In Progress	12/31/2026	\$28,018.91	\$3,076.19	\$22,688.15	\$0.00
201	1533	Barry	Kavco Landfill	N	on & Maintenance	9/30/2032	\$0.00	\$0.00	\$0.00	\$2,065.32
201	2236	Barry	Kavco Landfill	N	on & Maintenance	9/30/2032	\$0.00	\$0.00	\$0.00	\$44.85
201	1610	Barry	Kavco Landfill	Y	on & Maintenance	9/30/2032	\$292,157.10	\$92,316.33	\$71,908.72	\$661,186.35
201	1610	Barry	Misak Landfill	Y	In Progress	12/31/2027	\$3,486.71	\$0.00	\$45,555.61	\$74,500.00
201	2236	Bay	2408 West Townline 14 Road	N	Complete	9/7/2023	\$21,403.75	\$0.00	\$0.00	\$13,596.25
201	2236	Bay	412 Washington Avenue and 415 Adams Street	N	In Progress	12/9/2025	\$4,456.90	\$820.00	\$0.00	\$10,806.50
213	1398	Bay	Banks 76 Station	Y	In Progress	1/5/2026	\$10,563.29	\$22,046.10	\$3,780.18	\$0.00
213	2236	Bay	Banks 76 Station	Y	In Progress	1/5/2026	\$4,450.00	\$0.00	\$89,692.00	\$126,813.52
213 BRG	1398	Bay	BF-1912 South Euclid, Monitor Township 2023-2535	Y	In Progress	9/6/2026	\$105,317.67	\$30,403.30	\$164,279.03	\$0.00
201	1610	Bay	Euclid Ave. 300 S., Bay City	Y	In Progress	9/30/2025	\$1,789.06	\$360.00	\$40,323.22	\$17,666.51
201	2236	Bay	Euclid Ave. 300 S., Bay City	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$57,514.69
213	1398	Bay	Fletchers Marathon	N	Complete	5/1/2000	\$0.00	\$0.00	\$0.00	\$93,604.13
213	2536	Bay	Fletchers Marathon	N	Complete	5/1/2000	\$0.00	\$0.00	\$0.00	\$30.00
213	2236	Bay	Former Gas Station	N	Complete	10/10/2024	\$0.00	\$0.00	\$0.00	\$34,985.43
213 BRG	1398	Bay	Former Gas Station	N	Complete	10/10/2024	\$36.94	\$5,042.70	\$97,085.19	\$6,568.74
201	1398	Bay	Madison Avenue, North, Bay City	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$28,835.96

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1000	Bay	MDEQ Statewide PFAS Municipal Water Sampling	Y	In Progress	9/30/2036	\$67,218.35	\$17,340.40	\$554.11	\$0.00
201	1610	Bay	MDEQ Statewide PFAS Municipal Water Sampling	N	In Progress	9/30/2026	\$11,912.28	\$870.00	\$0.00	\$0.00
201 BRG	1610	Bay	NRT 1100 Water St.	Y	In Progress	12/21/2025	\$151,556.15	\$19,298.52	\$102,781.94	\$0.00
213	1398	Bay	Pinconning Branch Library	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$10,725.52
213	1398	Benzie	B & M Party Store Inc	N	In Progress	12/31/2026	\$5,995.50	\$920.00	\$0.00	\$21,763.82
213	2236	Benzie	B & M Party Store Inc	Y	In Progress	12/31/2026	\$34,091.82	\$10,591.35	\$88,836.84	\$0.00
213	2236	Benzie	Benzie County Road Commission Salt Storage (Honor)	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$576.00
213	1398	Benzie	Bjs Party Store	N	In Progress	9/11/2025	\$0.00	\$0.00	\$0.00	\$2,545.60
213 BRG	1398	Benzie	Bud's In Honor	Y	In Progress	7/7/2025	\$38,645.25	\$0.00	\$611,354.75	\$0.00
201	2236	Benzie	Elberta Tank Removal	N	In Progress	9/30/2026	\$0.00	\$16,517.32	\$0.00	\$0.00
201	2236	Berrien	4230 Ponchartrain Drive Beach	N	Complete	9/30/2024	\$5,823.50	\$0.00	\$0.00	\$676.50
201	2236	Berrien	8 Maple Street	Y	In Progress	12/31/2025	\$0.00	\$67,882.29	\$29,337.79	\$52,779.92
213	1398	Berrien	Berrien County Sherriff	Y	In Progress	12/1/2026	\$6,048.20	\$8,472.84	\$119,321.00	\$0.00
213	2236	Berrien	Berrien County Sherriff	N	In Progress	12/1/2026	\$3,884.00	\$1,746.00	\$0.00	\$97,241.20
213	1398	Berrien	G Larry Nye	Y	In Progress	11/1/2026	\$9,275.91	\$0.00	\$2,227.03	\$47,772.97
213	2236	Berrien	G Larry Nye	Y	In Progress	11/1/2026	\$71,230.31	\$52,471.19	\$85,202.21	\$0.00
201	2236	Berrien	Harbor Plating	N	on & Maintenance	3/1/2033	\$0.00	\$400.00	\$0.00	\$0.00
201	1579	Berrien	Harbor Plating	N	on & Maintenance	3/1/2033	\$31,039.05	\$0.00	\$0.00	\$6,875.04
201	3000	Berrien	Harbor Plating	N	on & Maintenance	3/1/2033	\$0.00	\$7,023.70	\$0.00	\$0.00
201	1610	Berrien	Harbor Plating	Y	on & Maintenance	3/1/2033	\$57,653.99	\$173,298.21	\$434,396.34	\$314,001.79
213	2236	Berrien	Sterling Express Ltd	N	In Progress	9/30/2025	\$500.00	\$0.00	\$0.00	\$230.00
213	1610	Branch	71 Pearl Street Property	Y	In Progress	8/31/2025	\$127,530.58	\$29,532.76	\$16.82	\$85,352.95
213	1398	Branch	71 Pearl Street Property	N	In Progress	8/31/2025	\$7,006.50	\$0.00	\$0.00	\$191,733.50
213	2536	Branch	71 Pearl Street Property	Y	In Progress	8/31/2025	\$0.00	\$19,320.36	\$15,556.80	\$0.00
201 BRG	1610	Branch	BF-Coldwater Senior Villas-Coldwater(2023-2530)	Y	In Progress	8/14/2026	\$106,574.74	\$178,865.74	\$544,559.52	\$0.00
213	1398	Branch	Glenn Millers Service Station	Y	In Progress	12/1/2025	\$33,331.79	\$711.55	\$18,469.70	\$0.00
213	2236	Branch	Glenn Millers Service Station	Y	In Progress	12/1/2025	\$4,298.50	\$35,097.91	\$13,431.01	\$33,166.49
213	1398	Calhoun	611 Austin Ave.	Y	In Progress	12/2/2025	\$28,345.58	\$6,042.59	\$7,029.34	\$0.00
213	2236	Calhoun	611 Austin Ave.	N	In Progress	12/2/2025	\$4,310.00	\$2,491.00	\$0.00	\$8,056.00
213	1398	Calhoun	619 Austin Ave.	Y	In Progress	12/2/2025	\$22,130.30	\$6,735.71	\$5,956.23	\$0.00
213	2236	Calhoun	619 Austin Ave.	Y	In Progress	12/2/2025	\$2,385.00	\$1,085.00	\$6,135.00	\$34,067.50
Superfund	2236	Calhoun	Albion-Sheridan Twp. Landfill	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$570.00
201	1000	Calhoun	Battle Creek Executive Airport	Y	In Progress	9/30/2026	\$331,721.93	\$0.00	\$18,278.07	\$0.00
213	2236	Calhoun	Battle Creek Travel Center #242	Y	In Progress	9/26/2025	\$4,562.36	\$3,742.31	\$535.33	\$45,241.17
213	1398	Calhoun	Bilicke Oldsmobile Sales, Inc	Y	In Progress	5/1/2025	\$12,066.15	\$8,258.60	\$40,317.87	\$0.00
213	2236	Calhoun	Bilicke Oldsmobile Sales, Inc	Y	In Progress	5/1/2025	\$12,165.00	\$2,805.00	\$260.00	\$1,507.50
201	1450	Calhoun	Brooks Foundry	Y	In Progress	9/30/2025	\$2,546.28	\$15,875.43	\$170,869.73	\$0.00
201	1579	Calhoun	Brooks Foundry	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$570,000.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1610	Calhoun	Brooks Foundry	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$21,338.58	\$2,425,918.17
201	2536	Calhoun	Dickman Rd LF/Springfield Wells W/Helmer	N	Funding Hold	3/31/2025	\$0.00	\$0.00	\$0.00	\$30.00
201	2236	Calhoun	Dickman Rd LF/Springfield Wells W/Helmer	Y	Funding Hold	3/31/2025	\$0.00	\$0.00	\$35,330.64	\$14,669.36
213	2236	Calhoun	EM Sergeant Co	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$17,727.58
213	1398	Calhoun	EM Sergeant Co	Y	Complete	6/26/2024	\$7,164.81	\$438.94	\$1,861.19	\$175.00
213	1398	Calhoun	Hayes Albion Corp	Y	In Progress	5/1/2026	\$60,363.75	\$2,961,318.94	\$358,807.76	\$750,445.24
201	1000	Calhoun	Helmer and Dickman Road Area	Y	In Progress	12/31/2025	\$84,591.81	\$1,413.94	\$206,746.25	\$0.00
201	1610	Calhoun	Helmer and Dickman Road Area	Y	In Progress	12/31/2025	\$5,515.00	\$29,250.30	\$21,580.14	\$28,654.56
213	1398	Calhoun	Hensley Property	Y	In Progress	9/30/2025	\$20,995.22	\$41,008.37	\$88,206.31	\$27.00
213	2236	Calhoun	Hensley Property	N	In Progress	9/30/2025	\$3,725.00	\$0.00	\$0.00	\$24,619.13
213	2236	Calhoun	Komarcks Marathon Inc	Y	In Progress	2/10/2026	\$65,483.51	\$13,721.11	\$32,530.96	\$1,259.57
213	2236	Calhoun	Logan's Gas & Deli	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,940.31
213	1398	Calhoun	Logan's Gas & Deli	Y	Monitoring	12/30/2022	\$0.00	\$0.00	\$19,562.89	\$0.00
201	1610	Calhoun	Marshall Iron & Metal	Y	In Progress	12/31/2025	\$22,183.39	\$21,194.35	\$4,986.35	\$87,209.91
201	1450	Calhoun	Marshall Iron & Metal	Y	In Progress	12/31/2025	\$14,986.10	\$7,000.00	\$55,092.74	\$0.00
Superfund	2236	Calhoun	McGraw Edison Corp.	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
Superfund	2236	Calhoun	Verona Well Field	N	on & Maintenance	9/30/2026	\$0.00	\$0.00	\$0.00	\$238.00
Superfund	1450	Calhoun	Verona Well Field	Y	on & Maintenance	9/30/2026	\$6,210.30	\$505.88	\$479,479.22	\$0.00
Superfund	3000	Calhoun	Verona Well Field	Y	on & Maintenance	9/30/2026	\$1,289.25	\$5,587.92	\$406,234.55	\$0.00
201	1610	Cass	Cass Street Area - Edwardsburg	Y	In Progress	9/30/2026	\$14,189.29	\$134,546.82	\$63,607.79	\$111,173.78
201	1610	Cass	M-60 & Pine Lake Street Gas Spill	Y	In Progress	9/30/2025	\$0.00	\$568.31	\$38,652.52	\$60,779.17
201	2236	Cass	Southwest Cass Co LF	N	In Progress	7/6/2025	\$0.00	\$500.00	\$0.00	\$0.00
Superfund	2236	Cass	U.S. Aviex	Y	Monitoring	10/31/2036	\$62,041.24	\$25,343.44	\$148,668.97	\$215,039.70
Superfund	1398	Cass	U.S. Aviex	N	Monitoring	10/31/2036	\$0.00	\$224.40	\$0.00	\$0.00
Superfund	1610	Cass	U.S. Aviex	N	Monitoring	10/31/2036	\$0.00	\$4,105.00	\$0.00	\$135,895.00
Superfund	2236	Charlevoix	Charlevoix Municipal Well Field	N	Monitoring	10/30/2035	\$20,040.00	\$29,820.00	\$0.00	\$361,354.81
Superfund	1533	Charlevoix	Charlevoix Municipal Well Field	Y	Monitoring	10/30/2035	\$13,119.67	\$21,091.68	\$25,227.97	\$0.00
Superfund	1610	Charlevoix	Charlevoix Municipal Well Field	Y	Monitoring	10/30/2035	\$0.00	\$0.00	\$1,231,700.00	\$0.00
201	1610	Charlevoix	Lofts on Lake Street	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$315,876.93
201	2236	Cheboygan	Cheboygan Co Rd Comm	N	In Progress	9/30/2026	\$126.00	\$0.00	\$0.00	\$618.00
201	1610	Cheboygan	Cheboygan MGP	Y	In Progress	12/31/2026	\$75,215.12	\$78,127.01	\$1,923.29	\$366,417.58
213	1398	Cheboygan	Corner Store	Y	In Progress	12/31/2027	\$249,489.20	\$154,640.41	\$191,373.37	\$2,582,247.01
213	2236	Cheboygan	Corner Store	Y	In Progress	12/31/2027	\$32,183.59	\$25,973.91	\$99,000.00	\$0.00
213	1398	Cheboygan	Donald Johnson	Y	In Progress	9/30/2025	\$16,068.60	\$8,046.00	\$26,029.94	\$0.00
213	2236	Cheboygan	Donald Johnson	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$143,331.55
201	1610	Cheboygan	Former Bilitzke's Clothiers & Cleaners	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$99,980.00	\$200,020.00
213	1398	Cheboygan	Geyer Motor Sales	Y	In Progress	9/30/2025	\$33,250.11	\$8,316.55	\$16,990.43	\$0.00
213	2236	Cheboygan	Geyer Motor Sales	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$147,635.73

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Cheboygan	Jack Auto Repair	Y	In Progress	9/30/2025	\$3,904.26	\$7,837.75	\$36,815.49	\$0.00
213	2236	Cheboygan	Jacks Auto Repair	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$25,569.35
201 BRG	1610	Chippewa	BF-Carbide Dock - Sault Ste. Marie (2023-2525)	Y	In Progress	7/18/2025	\$474,023.75	\$425,976.25	\$100,000.00	\$0.00
213	2736	Chippewa	Dnr	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$6,029.51	\$0.00
DSMOA	1610	Chippewa	Former Kincheloe AFB	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$21,592.85
DSMOA	1581	Chippewa	Former Kincheloe AFB	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$2,265.85
DSMOA	1000	Chippewa	Former Kincheloe AFB	N	Complete	9/30/2023	\$31,992.27	\$0.00	\$17.93	\$39.50
213	1398	Chippewa	Island View Resort	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$50,000.00
213	2736	Chippewa	Sault Ste Marie Michigan State Police 93	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$24,913.28	\$0.00
201 BRG	1610	Chippewa	Soo Locks Laundry - Former	N	In Progress	9/30/2026	\$49,315.21	\$0.00	\$0.00	\$54,667.59
213	1398	Clare	Dulls Farm Service Inc	Y	In Progress	3/31/2026	\$0.00	\$0.00	\$39,727.00	\$60,273.00
201	2236	Clare	Eberhart Road Residential Wells	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$534.00
213	2236	Clare	Ken's Party Store	Y	In Progress	4/30/2025	\$10,859.37	\$1,720.40	\$16,680.50	\$2,260.04
201	2236	Clare	Lake 13 Residential Well Sampling	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,152.00
201	2236	Clare	Surrey Township Landfill	N	Funding Hold	9/30/2024	\$520.00	\$0.00	\$0.00	\$322.00
201	1000	Clinton	Capital Region International Airport	Y	In Progress	9/30/2026	\$66,647.33	\$30,929.40	\$6,311.87	\$0.00
213	1398	Clinton	Chris & Toms Garage & Sports	N	In Progress	6/30/2026	\$24,173.66	\$5,174.46	\$0.00	\$79,100.00
213	2236	Clinton	Chris & Toms Garage & Sports	Y	In Progress	6/30/2026	\$1,800.00	\$9,460.36	\$68,660.20	\$204,643.66
213	1398	Clinton	State Road Service	N	In Progress	7/31/2025	\$4,210.39	\$0.00	\$0.00	\$12,438.34
201	2236	Clinton	US-127/Ferdon Creek Oil Release	N	Complete	8/11/2023	\$0.00	\$0.00	\$0.00	\$21,448.81
201	2236	Clinton	Used Oil Tote on West State Road, Lansing	N	In Progress	9/30/2026	\$0.00	\$2,085.75	\$0.00	\$114.25
201	2236	Clinton	West Stoll Road, Lansing - Used Oil Spilled into Wetland	N	In Progress	9/24/2025	\$0.00	\$5,922.60	\$0.00	\$22,077.40
213	1398	Clinton	Westphalia Oil	Y	In Progress	9/16/2025	\$18,549.93	\$11,636.08	\$18,691.11	\$0.00
213	2236	Clinton	Westphalia Oil	N	In Progress	9/16/2025	\$1,180.00	\$0.00	\$0.00	\$112,711.08
201	1610	Crawford	Camp Grayling - Lake Margrethe	Y	In Progress	12/31/2050	\$43,679.75	\$26,500.35	\$141,248.49	\$110,572.50
201	2736	Crawford	Camp Grayling Range 40	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$5,155.03	\$0.00
201	2736	Crawford	Camp Grayling/Various Ranges	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$69,117.69	\$17,892.90
201	1610	Crawford	Grayling Area PFAS	Y	In Progress	12/31/2050	\$95,592.94	\$78,000.46	\$201,179.03	\$84,653.00
213	2236	Crawford	Grayling Area PFAS	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$26,505,244.00
201	1610	Crawford	Grayling Northern Market	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$294,623.68
201 BRG	1610	Crawford	Grayling Sawmill	Y	In Progress	12/19/2025	\$79,822.82	\$41,698.45	\$436,550.91	\$0.00
213	2736	Crawford	Shawono Center -state Of Mich	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$183.31	\$1,198.59
201 BRG	1610	Delta	BF-111 North Third Street - Escanaba (2023-2533)	Y	In Progress	9/6/2026	\$1,933.75	\$16,223.61	\$681,842.64	\$0.00
DSMOA	3000	Delta	Defense Fuel Supply Point	Y	In Progress	9/30/2026	\$17,279.32	\$0.00	\$230,141.11	\$0.00
201	1000	Delta	Delta County Airport	Y	In Progress	9/30/2026	\$117,234.82	\$43,037.90	\$54,527.49	\$0.00
201	1579	Delta	Gladstone Creosote Discharge	Y	In Progress	9/30/2026	\$13,379.69	\$6,696.06	\$79,419.38	\$400,504.87
201	1610	Delta	Gladstone Creosote Discharge	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$110,000.00
213	2236	Delta	Malnar Properties LLC	N	In Progress	9/30/2026	\$7,140.00	\$3,570.00	\$0.00	\$9,772.99

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1610	Delta	NuWay Cleaners, Escanaba	Y	In Progress	1/1/2027	\$29,807.34	\$5,343.02	\$65,038.59	\$461,481.82
213	1398	Delta	Sall-mar Resort	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	1000	Dickinson	Dickinson County Airport	Y	In Progress	9/30/2026	\$195,579.33	\$32,319.65	\$122,101.02	\$0.00
201	1581	Dickinson	Former Ford Plant (Lodal)	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$59,052.92
213	2236	Dickinson	Former Machus Oil Union Gas Station	Y	In Progress	9/30/2025	\$37,030.66	\$43.38	\$13,910.88	\$1.08
201	1610	Eaton	916 South Main Street	Y	In Progress	12/29/2028	\$23,917.90	\$70,206.12	\$26,384.29	\$46,683.69
213	2236	Eaton	D & L Fuels	Y	In Progress	11/30/2026	\$33,347.02	\$3,086.22	\$14,808.57	\$57,985.31
201	2236	Eaton	Eaton Rapids Municipal Landfill	N	In Progress	9/30/2026	\$100.00	\$0.00	\$0.00	\$208.00
213	2236	Eaton	Former Bob's Marathon	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$82,599.01
213	1398	Eaton	Former Bob's Marathon	Y	on & Maintenance	12/31/2024	\$0.00	\$147.88	\$9,005.12	\$0.00
213	1398	Eaton	Maeward Inc	Y	In Progress	9/31/2025	\$2,205.18	\$4,086.64	\$6,464.64	\$0.00
213	2236	Eaton	Maeward Inc	Y	In Progress	9/31/2025	\$0.00	\$19,087.44	\$8,152.01	\$77,868.56
Superfund	2236	Eaton	Parsons Chemical Works, Inc.	Y	Cancelled	4/23/2014	\$0.00	\$0.00	\$61,589.26	\$28,410.74
213	1398	Eaton	Pennsylvania Auto Sales	Y	In Progress	9/30/2025	\$16,836.00	\$0.00	\$22,469.80	\$45,694.20
213	2236	Eaton	Pennsylvania Auto Sales	Y	In Progress	9/30/2025	\$49,749.56	\$3,337.85	\$23,253.63	\$0.00
213	2236	Eaton	SK Sunfield Oil LLC	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$630.00
213	1398	Eaton	South End Mobil	N	In Progress	9/30/2025	\$486.15	\$0.00	\$0.00	\$80,000.00
213	2236	Eaton	South End Mobil	Y	In Progress	9/30/2025	\$49,641.09	\$4,242.15	\$1,770.20	\$24,598.56
201	1610	Eaton	Wash King (formerly known as: 536 Elmwood Road - Unk Chlor. Soi	Y	In Progress	3/31/2026	\$14,451.39	\$43,506.31	\$72,809.73	\$10,913.31
213	2236	Eaton	Windmill Travel Center	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$403.00
201	2236	Eaton	Woodbury Vlg of	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$812.00
201 BRG	1610	Emmet	BF-Lofts at Lumber Square-Petoskey (2024-2543)	Y	In Progress	8/12/2026	\$0.00	\$292,500.00	\$32,500.00	\$0.00
201 BRG	1610	Emmet	BF-Michigan Maple Block - Petoskey (2023-2536)	Y	In Progress	8/22/2026	\$162,222.08	\$93,552.16	\$744,225.76	\$0.00
213	1398	Emmet	Farmers Petroleum Coop-petoskey	N	In Progress	6/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
DSMOA	3000	Emmet	Former Waugoshance Point Target	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$4,858.66
201	2236	Emmet	Hookers Cleaners - Former	Y	In Progress	12/1/2025	\$5,462.50	\$494.75	\$36,531.56	\$155,469.50
201	2236	Emmet	Michigan Maple Block	N	Complete	9/30/2024	\$6,770.00	\$0.00	\$0.00	\$230.00
201	1000	Emmet	Pellston Airport	N	In Progress	10/7/2050	\$11,354.01	\$0.00	\$0.00	\$555.82
201	1610	Emmet	Pellston Airport	N	In Progress	10/7/2050	\$14,927.00	\$0.00	\$0.00	\$199,573.00
201	2236	Emmet	Pellston Airport	Y	In Progress	10/7/2050	\$7,598.55	\$72,852.53	\$459,347.47	\$17,800.00
213	1398	Emmet	Petoskey Marathon	Y	In Progress	9/30/2026	\$0.00	\$27,013.52	\$10,358.34	\$0.00
Superfund	1610	Emmet	Petoskey Municipal Well Field	Y	Monitoring	9/30/2045	\$33,207.97	\$17,358.42	\$260,025.81	\$0.00
Superfund	2236	Emmet	Petoskey Municipal Well Field	Y	Monitoring	9/30/2045	\$0.00	\$0.00	\$280,702.51	\$169,268.11
Superfund	1533	Emmet	Petoskey Municipal Well Field	N	Monitoring	9/30/2045	\$10,675.60	\$680.25	\$0.00	\$0.00
201	2236	Genesee	1726 Arizona Street, Flint (Abandoned Drums)	N	In Progress	9/27/2025	\$0.00	\$4,341.50	\$0.00	\$1,158.50
201	2236	Genesee	3714 Proctor Avenue, Flint (Abandoned Drums)	N	Complete	4/30/2023	\$0.00	\$0.00	\$0.00	\$795.60
201	2236	Genesee	Abandoned Drums, Northbound I-475 @ Kearsley Road	N	Complete	1/23/2023	\$0.00	\$0.00	\$0.00	\$2,516.70
213	2236	Genesee	Action Auto Store #41	N	In Progress	9/30/2026	\$0.00	\$920.00	\$0.00	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Genesee	Alexander Towing	Y	In Progress	8/31/2025	\$95.90	\$4,915.53	\$10,777.28	\$0.00
213	2236	Genesee	Alexander Towing	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$247,004.33
213	1398	Genesee	B B Paint Corp	N	In Progress	6/1/2027	\$266.00	\$0.00	\$0.00	\$224,739.00
213	2236	Genesee	B B Paint Corp	Y	In Progress	6/1/2027	\$27,503.11	\$20,836.73	\$34,644.20	\$469,417.58
213	1398	Genesee	Beacon & Bridge Market #8	Y	In Progress	1/12/2026	\$12,287.82	\$2,688.78	\$18,929.98	\$0.00
213	2236	Genesee	Beacon & Bridge Market #8	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$5,617.25
201 BRG	1610	Genesee	BFG Clark Commons, Flint 2019-1376	Y	In Progress	9/30/2025	\$167,877.22	\$0.00	\$191,657.31	\$0.00
201 BRG	1000	Genesee	BF-Orchard Grove & Orchard Manor - Flint Township & City of Flint	Y	In Progress	6/19/2026	\$0.00	\$129,311.70	\$190,688.30	\$0.00
213	2236	Genesee	City Of Davison	Y	In Progress	9/30/2025	\$50,855.71	\$19,782.09	\$74,347.08	\$65,301.88
213	1398	Genesee	City of Flint Water Dept (service Center)	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$100.82
213	2236	Genesee	City of Flint Water Dept (service Center)	Y	In Progress	9/30/2025	\$26,683.41	\$13,461.52	\$34,495.26	\$15,825.95
213	2236	Genesee	C-my Video	Y	In Progress	9/30/2025	\$1,456.81	\$1,322.98	\$2,720.21	\$10,151.14
201	2236	Genesee	Container Specialties	N	In Progress	9/28/2029	\$466.00	\$0.00	\$0.00	\$466.00
201	1610	Genesee	Container Specialties	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$55,000.00
213	1398	Genesee	Coopers Coin Laundry	Y	In Progress	12/31/2025	\$93,399.00	\$4,655.20	\$37,719.43	\$214,226.37
213	2236	Genesee	Coopers Coin Laundry	N	In Progress	12/31/2025	\$54,407.77	\$47,142.84	\$0.00	\$4,534.26
213	1398	Genesee	Fairbanks Marathon Station	Y	In Progress	9/28/2025	\$4,591.89	\$0.00	\$7,720.08	\$0.00
213	2236	Genesee	Fairbanks Marathon Station	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$89,533.88
213	2236	Genesee	Fleet Adminstration	Y	In Progress	9/30/2025	\$96,278.82	\$49,445.78	\$14,592.42	\$43,331.34
213	2236	Genesee	Flint Odyssey House Inc	Y	In Progress	12/20/2025	\$21,170.49	\$2,610.37	\$1,188.70	\$60.47
201	2236	Genesee	Flint, City of, Bishop Airport Landfill	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000,000.00
213	2236	Genesee	Fomer Franklin Avenue Service	Y	In Progress	12/31/2027	\$11,494.56	\$1,011.75	\$87,343.02	\$167,257.75
Superfund	2236	Genesee	Forest Waste Products	Y	Cancelled	1/31/1998	\$0.00	\$0.00	\$89,700.58	\$210,299.42
213	1398	Genesee	Former Filling Station	N	In Progress	12/31/2026	\$3,044.22	\$0.00	\$0.00	\$125,000.00
213	2236	Genesee	Former Filling Station	Y	In Progress	12/31/2026	\$14,540.87	\$238,933.73	\$33,283.76	\$5,773.06
213	1398	Genesee	Former Filling Station	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$50,000.00
213	2236	Genesee	Former Filling Station	Y	In Progress	12/31/2025	\$36,460.85	\$18,128.53	\$1,872.46	\$1,360.53
213	2236	Genesee	Former George Short Site	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,022.00
213	2236	Genesee	Former Ron's Gulf Service	Y	In Progress	12/31/2027	\$19,578.25	\$1,042.51	\$69,937.25	\$175,357.38
213	2236	Genesee	Former Sunoco Station	N	In Progress	10/30/2026	\$11,097.61	\$0.00	\$0.00	\$1,402.39
213	1398	Genesee	Former Sunoco Station	N	In Progress	10/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
201	1450	Genesee	GM Fisher Guide Flint	Y	In Progress	9/30/2025	\$0.01	\$24,637.09	\$32,414.48	\$0.00
201	1610	Genesee	GM Fisher Guide Flint	N	In Progress	9/30/2025	\$79,601.14	\$0.00	\$0.00	\$20,283.86
201	1610	Genesee	Lockhart Chemical Company	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$250,000.00
213	1398	Genesee	M & M Grocery	N	In Progress	9/30/2025	\$2,158.50	\$0.00	\$0.00	\$97,841.50
213	2736	Genesee	Mi Dept Of State Police	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$4,112.27
213	1398	Genesee	Michael D Young	Y	In Progress	12/31/2026	\$1,162.82	\$0.00	\$199,970.99	\$270,029.01
213	2236	Genesee	Michael D Young	Y	In Progress	12/31/2026	\$13,226.63	\$8,301.98	\$55,115.91	\$15,548.05

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Genesee	Parks & Recreation Dept	Y	In Progress	12/31/2025	\$16,210.05	\$11,964.23	\$20,512.14	\$46,090.03
213	2236	Genesee	Parks & Recreation Dept	N	In Progress	12/31/2025	\$6,060.00	\$0.00	\$0.00	\$33,967.21
213	1398	Genesee	Stevens Moving	Y	In Progress	10/31/2025	\$6,576.23	\$6,844.94	\$18,036.54	\$0.00
213	2236	Genesee	Stevens Moving	N	In Progress	10/31/2025	\$0.00	\$0.00	\$0.00	\$79,723.50
213	1398	Genesee	Sunshine Foods #119	Y	Monitoring	9/30/2026	\$7,493.80	\$921.88	\$23,670.61	\$0.00
213	2236	Genesee	Sunshine Foods #119	Y	Monitoring	9/30/2026	\$0.00	\$0.00	\$2,261.15	\$16,738.97
201	2236	Gladwin	Dale Muma	N	In Progress	9/30/2026	\$1,268.00	\$0.00	\$0.00	\$27.00
213	1398	Gladwin	Whiskey Beach Bait & Party Store	N	In Progress	12/31/2025	\$5,188.75	\$8,503.79	\$0.00	\$315,573.06
213	2236	Gladwin	Whiskey Beach Bait & Party Store	N	In Progress	12/31/2025	\$710.25	\$0.00	\$0.00	\$663,331.03
213	2236	Gogebic	Former Ironwood Laundromat	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$38,170.64	\$11,829.36
201	1000	Gogebic	Gogebic County Airport	Y	In Progress	9/30/2026	\$40,652.42	\$28,553.11	\$149,111.65	\$0.00
201 BRG	1610	Grand Traverse	124 and 290 West Front Street	Y	In Progress	3/11/2026	\$0.00	\$19,522.94	\$190,666.44	\$0.00
201	2236	Grand Traverse	4 Corners Site	Y	Monitoring	9/28/2018	\$0.00	\$43,712.69	\$3,383.31	\$2,904.00
201 BRG	1610	Grand Traverse	401 East Front Street (Cornwell Building)	N	Complete	12/3/2024	\$0.00	\$33,081.81	\$16,818.19	\$0.00
213	1398	Grand Traverse	Bankruptcy Estate Of David Evans	N	In Progress	12/31/2025	\$1,695.50	\$0.00	\$0.00	\$24,571.59
213	2236	Grand Traverse	Bankruptcy Estate Of David Evans	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$78,966.79
201 BRG	1610	Grand Traverse	BF-West State Street - Traverse City (2023-2532)	Y	In Progress	8/23/2026	\$104,301.87	\$385.00	\$795,313.13	\$0.00
201	1000	Grand Traverse	Cherry Capital Airport Spills	Y	In Progress	9/30/2026	\$187,896.79	\$45,355.67	\$2,887.81	\$0.00
201	1610	Grand Traverse	Coddington Cleaners	Y	In Progress	12/31/2025	\$19,165.70	\$8,400.97	\$60,620.17	\$9,005.00
201	2236	Grand Traverse	East Bay Plaza-One Hour Martinizing	N	Complete	12/31/2023	\$0.00	\$0.00	\$0.00	\$2,330.00
213 BRG	1398	Grand Traverse	Former Grand Traverse Auto Facility	Y	In Progress	3/11/2026	\$3,678.75	\$22,174.49	\$569,146.76	\$0.00
201	2236	Grand Traverse	Meach Cleaners	Y	In Progress	12/31/2027	\$14,277.01	\$7,373.08	\$27,004.33	\$0.00
201	1610	Grand Traverse	Meach Cleaners	N	In Progress	12/31/2027	\$17,620.00	\$5,882.19	\$0.00	\$8,200.00
201	1579	Grand Traverse	United Technologies Automotive, TC	Y	In Progress	12/31/2027	\$15,659.00	\$7,926.09	\$51,213.91	\$15,516.00
201	1610	Grand Traverse	United Technologies Automotive, TC	N	In Progress	9/30/2026	\$5,903.00	\$13,712.42	\$0.00	\$170,000.00
201	1610	Gratiot	9617 North State Road, St. Louis	Y	In Progress	4/30/2026	\$72,373.50	\$180.00	\$8,009.62	\$144,436.88
201	2236	Gratiot	Corner of Garfield and Crapo Roads, Ashley (Peace Express, Inc. Die	Y	In Progress	11/29/2025	\$18,386.86	\$0.00	\$25,168.00	\$145.14
Superfund	2236	Gratiot	Gratiot County Landfill	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$35,000.00
201	1610	Gratiot	Gratiot Metal	N	on & Maintenance	3/31/2036	\$1,932.02	\$0.00	\$0.00	\$18,362.56
201	2236	Gratiot	Taft Road North Shade Township - Fluorescent Bulb Dump	N	Complete	4/10/2024	\$2,896.50	\$0.00	\$0.00	\$2,103.50
Superfund	2236	Gratiot	Velsicol Burn Pit	N	In Progress	6/24/2046	\$0.00	\$0.00	\$0.00	\$6,884.00
Superfund	1450	Gratiot	Velsicol Burn Pit	Y	In Progress	6/24/2046	\$1,018.06	\$675.00	\$5,891.19	\$0.00
Superfund	1610	Gratiot	Velsicol Burn Pit	Y	In Progress	6/24/2046	\$0.00	\$0.00	\$6,884.00	\$26,356.00
Superfund	1450	Gratiot	Velsicol Chemical Corp	Y	In Progress	9/30/2026	\$554,227.94	\$292,724.91	\$3,402,966.39	\$0.00
Superfund	1610	Gratiot	Velsicol Chemical Corp	Y	In Progress	9/30/2026	\$108,911.89	\$50,470.53	\$232,506.84	\$52,193.74
213	2236	Gratiot	Wilson's Grocery	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$438.00
213	2236	Hillsdale	Bob Polkow Oiling	N	Complete	8/17/2005	\$0.00	\$0.00	\$0.00	\$92.00
201	2236	Hillsdale	Daisy Parts #2	N	Complete	1/31/2025	\$0.00	\$159.00	\$0.00	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Hillsdale	Former Bilcor Plastics Plant	Y	In Progress	12/31/2025	\$84,621.25	\$21,475.61	\$5.47	\$260,854.50
213	2236	Hillsdale	Jacks Cracker Barrel	N	Monitoring	9/30/2023	\$0.00	\$0.00	\$0.00	\$46.00
201	1610	Hillsdale	Lucas LF/Jonesville Garbage Svc	Y	In Progress	9/30/2026	\$0.00	\$102,366.50	\$47,367.90	\$154,149.60
201	2236	Hillsdale	Lucas LF/Jonesville Garbage Svc	N	In Progress	9/30/2026	\$390.24	\$504.24	\$0.00	\$0.00
201	1450	Houghton	Abandoned Mining Wastes, Torch Lk non-SF	Y	In Progress	6/1/2029	\$55,554.93	\$3,167.59	\$50,883.76	\$0.00
201	1533	Houghton	Abandoned Mining Wastes, Torch Lk non-SF	Y	In Progress	6/1/2029	\$12,500.18	\$42,278.86	\$148,059.06	\$14,571.75
201	1610	Houghton	Abandoned Mining Wastes, Torch Lk non-SF	N	In Progress	6/1/2029	\$488.00	\$0.00	\$0.00	\$115,419.00
201	1610	Houghton	Calumet Dry Cleaners	Y	In Progress	12/31/2025	\$12,377.81	\$52.85	\$25,864.48	\$20,794.25
213	1398	Houghton	Dicks Mobil Service	Y	In Progress	9/30/2025	\$4,646.00	\$0.00	\$51,367.20	\$3,986.80
201	1000	Houghton	Houghton County Memorial Airport - PFAS	Y	In Progress	9/30/2026	\$167,424.94	\$48,734.67	\$34,233.67	\$0.00
213	1398	Houghton	Jubilee Foods of Houghton LLC	Y	In Progress	10/31/2025	\$4,984.77	\$10,092.33	\$9,477.47	\$471.32
Superfund	2236	Houghton	Michigan Smelter- Torch Lake Superfund OU	N	In Progress	9/30/2026	\$220.00	\$0.00	\$0.00	\$792.00
213 BSA	1398	Houghton	Ripley Filling Station	N	Complete	5/31/2023	\$0.00	\$0.00	\$0.00	\$3,976.23
201	2236	Houghton	Ruppe Property SAF aka CCISD CTE	Y	In Progress	9/30/2025	\$2,762.00	\$0.00	\$25,324.48	\$31,913.52
201	1610	Houghton	Service Shop Dry Cleaner	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$80,000.00
Superfund	2236	Houghton	Torch Lake	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$650,000.00
Superfund	1450	Houghton	Torch Lake	Y	In Progress	9/30/2029	\$0.00	\$0.00	\$34,249.48	\$0.00
Superfund	1000	Houghton	Torch Lake	Y	In Progress	9/30/2029	\$191,377.27	\$0.00	\$49,017.15	\$70,092.23
Superfund	1610	Houghton	Torch Lake	Y	In Progress	9/30/2029	\$503.88	\$14,576.92	\$134,763.24	\$20,659.84
213	2236	Houghton	Usitalos Service	Y	In Progress	9/30/2025	\$31,930.00	\$11,244.17	\$11,410.19	\$57,723.92
213	2236	Houghton	Village of South Range Dept of Public Works Garage	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$180,810.50
213	1398	Huron	Dunks Garage	Y	In Progress	12/31/2026	\$360.00	\$12,771.32	\$70,484.55	\$51,607.39
213 BRG	1398	Huron	Huron County Community Foundation (101 West Huron)	Y	In Progress	6/30/2025	\$7,687.83	\$5,829.38	\$362,852.55	\$0.00
201	1610	Huron	Main St., 115 E., Sebewaing	Y	In Progress	1/1/2027	\$12,358.00	\$12,850.20	\$2,955.55	\$11,075.00
201	2236	Huron	Main St., 115 E., Sebewaing	Y	In Progress	1/1/2027	\$0.00	\$0.00	\$19,200.00	\$5,800.00
201	2236	Huron	Port Austin PCE Plume	N	Monitoring	3/30/2001	\$0.00	\$0.00	\$0.00	\$422.00
201 BRG	1450	Huron	Sebewaing Industries	Y	In Progress	12/31/2025	\$14,987.50	\$3,741.25	\$29,493.68	\$0.00
201 BRG	1610	Huron	Sebewaing Industries	N	In Progress	12/31/2025	\$797.50	\$0.00	\$0.00	\$23,330.00
213 BRG	1398	Huron	Sebewaing Shell	N	Complete	9/10/2024	\$292,797.89	\$0.00	\$0.00	\$34,702.06
213	1398	Huron	Ubly Tractor Sales, Inc	Y	Complete	2/25/2025	\$10,853.36	\$8,290.25	\$9,027.00	\$0.00
213	2236	Huron	Ubly Tractor Sales, Inc	N	Complete	2/25/2025	\$4,970.00	\$0.00	\$0.00	\$47,544.69
201 BRG	1610	Ingham	1611 East Kalamazoo Street (Allen Place Project)	Y	In Progress	8/1/2025	\$13,497.64	\$64,426.00	\$85,210.80	\$0.00
201	2236	Ingham	2524 M-52, Webberville - Abandoned Hazardous Drums	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$17,374.80
Superfund	2236	Ingham	Adams Plating	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
213	1398	Ingham	Americhem Sales Corp	Y	In Progress	12/31/2038	\$384,113.71	\$350,680.53	\$23,230.26	\$41,975.50
213	2236	Ingham	Americhem Sales Corp	Y	In Progress	12/31/2038	\$348,870.53	\$131,304.02	\$1,368,695.98	\$3,500,005.00
201	2236	Ingham	Americhem Sales Corporation	N	In Progress	12/30/2038	\$0.00	\$0.00	\$0.00	\$160.00
213	1398	Ingham	B & R Sunocol LLC	Y	In Progress	6/1/2025	\$1,691.07	\$10,013.29	\$31,774.55	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Ingham	B & R Sunocol LLC	Y	In Progress	6/1/2025	\$0.00	\$0.00	\$4,810.48	\$10,180.04
213	2236	Ingham	B & R Sunocol LLC	N	In Progress	9/30/2026	\$400.00	\$0.00	\$0.00	\$14,990.52
213 BRG	1398	Ingham	BFG- Capital City Market - Lansing (2019-1372)	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$13,086.39
213	1398	Ingham	Edray LLC	Y	In Progress	6/1/2026	\$44,057.45	\$90,739.50	\$12,369.41	\$484.07
213	2236	Ingham	Edray LLC	Y	In Progress	6/1/2026	\$9,603.00	\$40.00	\$69,987.24	\$5,798.34
213	1398	Ingham	Former Action Auto	N	In Progress	4/1/2026	\$86,955.05	\$58,175.93	\$0.00	\$0.00
213	2236	Ingham	Former Action Auto	Y	In Progress	4/1/2026	\$7,675.00	\$5,060.82	\$178,272.96	\$39,643.38
213	1398	Ingham	Former Bell Oak Grocery	Y	In Progress	11/14/2025	\$12,544.34	\$764.64	\$7,721.66	\$0.00
213 BRG	1398	Ingham	Former Blind Bizz	Y	In Progress	6/19/2025	\$49,203.06	\$0.00	\$49,900.00	\$0.00
213	2236	Ingham	Fresh-up Car Wash	Y	In Progress	9/1/2025	\$26,769.28	\$24,040.35	\$978.58	\$32,985.78
213	2236	Ingham	Miller Oil Co	N	In Progress	3/1/2026	\$5,569.94	\$0.00	\$0.00	\$47,996.10
213	1398	Ingham	MSI #3667	Y	In Progress	9/30/2026	\$184,185.18	\$13,249.26	\$76,268.55	\$21,297.01
213	2236	Ingham	MSI #3667	N	In Progress	9/30/2026	\$159,144.53	\$150,450.91	\$0.00	\$0.00
213	2736	Ingham	Msp Training Academy	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$3,162.19
201	1610	Ingham	Old Town Extension	Y	In Progress	9/30/2026	\$23,854.26	\$23,246.82	\$16,949.33	\$60,106.19
201 BRG	1610	Ingham	Stadium North Lofts and Senior Lofts	Y	In Progress	9/30/2025	\$553,596.23	\$0.00	\$100,000.00	\$0.00
201	1610	Ionia	423 West Main Street, Ionia	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$130,000.00
Superfund	1579	Ionia	American Anodco Inc	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	1610	Ionia	Clyde Road Landfill	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	1398	Ionia	Clyde Road Landfill	N	In Progress	7/31/2025	\$0.00	\$175.08	\$0.00	\$0.00
201	1610	Ionia	Former Chrysler Trim Plant	N	In Progress	9/30/2026	\$9,995.50	\$0.00	\$0.00	\$5,004.50
201	2736	Ionia	Ionia - Michigan Reformatory	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$568.02	\$0.00
201	1610	Ionia	North State Road (Ionia)	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$7,052.00
201	2236	Ionia	North State Road (Ionia)	Y	In Progress	12/31/2025	\$0.00	\$46,821.50	\$203,178.50	\$150,000.00
201	1610	Ionia	One Hour Cleaners	Y	on & Maintenance	3/31/2023	\$1,633.00	\$415.00	\$17,673.55	\$0.00
201	1398	Ionia	One Hour Cleaners	N	on & Maintenance	3/31/2023	\$0.00	\$70.84	\$0.00	\$0.00
213	2236	Iosco	Allen's General Store	N	Funding Hold	7/1/2018	\$0.00	\$0.00	\$0.00	\$530.00
201	1000	Iosco	Au Sable River DNR Boat Launch	Y	Monitoring	9/30/2027	\$28,920.62	\$8,366.16	\$6,614.15	\$0.00
201	1610	Iosco	Au Sable River DNR Boat Launch	N	Monitoring	9/30/2027	\$9,410.00	\$2,000.00	\$0.00	\$16,414.89
213	1398	Iosco	Bublitz Full-service-oscod	N	Monitoring	12/31/2024	\$0.00	\$0.00	\$0.00	\$21,984.65
201	1000	Iosco	Colbath Road PFAS Contamination	Y	Monitoring	1/1/2027	\$29,297.66	\$10,102.67	\$3,036.56	\$0.00
201	1610	Iosco	Colbath Road PFAS Contamination	N	Monitoring	1/1/2027	\$5,000.00	\$1,500.00	\$0.00	\$68,500.00
201	2736	Iosco	East Tawas State Dock	N	In Progress	9/30/2025	\$5,674.93	\$0.00	\$0.00	\$1,006.42
Superfund	2236	Iosco	Hedblum	N	Cancelled	12/30/2008	\$0.00	\$0.00	\$0.00	\$46.00
213	1398	Iosco	Londo Lakes Store	N	In Progress	12/31/2025	\$0.00	\$64,651.00	\$0.00	\$485,105.00
213	2236	Iosco	Londo Lakes Store	Y	In Progress	12/31/2025	\$27,245.30	\$145,471.49	\$161,424.96	\$16,102.25
201	2236	Iosco	Loud Drive PFAS	N	Monitoring	9/28/2029	\$0.00	\$0.00	\$0.00	\$430.00
201	1610	Iosco	McDonald's Country Store	N	In Progress	9/30/2027	\$55,484.86	\$12,063.91	\$0.00	\$428.37

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	2236	Iosco	McDonald's Country Store	Y	In Progress	9/30/2027	\$0.00	\$3,595.09	\$96,357.86	\$500,047.05
201	1610	Iosco	Res Wells Bachman Rd	Y	Monitoring	5/31/2025	\$78,998.83	\$55,697.89	\$2,670.42	\$2,746.86
213	1398	Iosco	Robert Rollin	N	In Progress	6/1/2025	\$0.00	\$0.00	\$0.00	\$10,000.00
201	2236	Iosco	Sand Lake Road, 1344 North	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$180.00
201	1610	Iosco	State-Wide PFAS Contract (AECOM)	Y	In Progress	10/1/2045	\$334,120.44	\$47,668.70	\$4,964.41	\$542,561.63
213	2236	Iosco	The Dam Store	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$146.00
DSMOA	1000	Iosco	Wurtsmith AFB Entire Site	Y	In Progress	1/9/2030	\$15,288.59	\$65,302.08	\$49,626.24	\$0.00
DSMOA	1533	Iosco	Wurtsmith AFB Entire Site	N	In Progress	1/9/2030	\$0.00	\$0.00	\$0.00	\$12,414.16
DSMOA	3000	Iosco	Wurtsmith AFB Entire Site	Y	In Progress	1/9/2030	\$51,164.68	\$53,052.06	\$664,859.41	\$0.00
DSMOA	1610	Iosco	Wurtsmith AFB Entire Site	Y	In Progress	1/9/2030	\$164,103.14	\$132,318.13	\$74.33	\$104,456.98
201	1610	Iron	Buck Mine Discharge	Y	on & Maintenance	9/30/2122	\$35,634.16	\$15,175.22	\$2,741.74	\$6,780.98
201	2236	Isabella	104 North Kinney	N	In Progress	9/30/2026	\$56,290.46	\$0.00	\$0.00	\$3,126.50
201	1579	Isabella	104 North Kinney	Y	In Progress	9/30/2026	\$139,587.71	\$0.00	\$10,297.29	\$0.00
201	1610	Isabella	104 North Kinney	Y	In Progress	9/30/2026	\$2,536.51	\$94,277.09	\$102,300.62	\$40,462.04
213	1398	Isabella	Firstbank - Winn Branch	Y	In Progress	1/1/2027	\$4,140.00	\$0.00	\$52,168.70	\$22,124.60
213	2236	Isabella	Firstbank - Winn Branch	Y	In Progress	1/1/2027	\$57,702.33	\$38,113.88	\$122,109.09	\$230.00
213	2736	Isabella	Mt. Pleasant State Police Pst	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$10,849.53
201	2236	Isabella	Vernon Oil Field	N	Funding Hold	9/30/2024	\$0.00	\$0.00	\$0.00	\$408.00
201	2236	Isabella	Weidman Groundwater Contamination	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$70.00
201	2236	Isabella	Weidman Rd. 6000, Weidman	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$146.00
201	1610	Isabella	West Broadway Street	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$264,341.58
213	1398	Jackson	119 East Wesley Street	Y	In Progress	12/31/2025	\$1,984.00	\$9,126.00	\$20,241.63	\$0.00
213	2236	Jackson	119 East Wesley Street	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$55,329.60
201	1610	Jackson	444 East South Street	Y	In Progress	9/30/2026	\$74,372.15	\$63,218.43	\$16,541.86	\$39,668.56
201	1610	Jackson	Acme Industries	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$200,000.00
201 BRG	1610	Jackson	BF-The Greenwood-Jackson(2023-2524)	Y	In Progress	8/1/2026	\$46,008.25	\$236,271.92	\$212,028.24	\$0.00
213 BRG	1398	Jackson	BF-The Greenwood-Jackson(2023-2524)	Y	In Progress	8/1/2026	\$0.00	\$0.00	\$180,691.59	\$0.00
201	2236	Jackson	Brooklyn Dry Cleaners	Y	In Progress	9/30/2026	\$0.00	\$31,919.17	\$35,027.99	\$28,052.84
201	1610	Jackson	Brooklyn Dry Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$355,000.00
213	2236	Jackson	Car Co	Y	In Progress	7/1/2025	\$32,597.52	\$32,109.59	\$13,548.53	\$541,424.00
213	1398	Jackson	CD Okemos 10, LLC; dba Mugg & Bopps	Y	In Progress	9/1/2025	\$24,473.96	\$0.00	\$16,266.60	\$0.00
213	2236	Jackson	CD Okemos 10, LLC; dba Mugg & Bopps	Y	In Progress	9/1/2025	\$94,452.90	\$11,699.75	\$1,061.54	\$195,073.94
201	1610	Jackson	Downtown Parma Wells	Y	In Progress	3/31/2025	\$8,568.16	\$0.00	\$57,147.81	\$9,206.26
213	2236	Jackson	Express Stop 4660	Y	In Progress	12/31/2026	\$273,412.30	\$43,543.15	\$119,582.13	\$377,988.01
201	1610	Jackson	Former Wheelers Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$250,000.00
213	1398	Jackson	Francis Street Shell Inc	N	In Progress	7/1/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
213	2236	Jackson	Francis Street Shell Inc	N	In Progress	7/1/2026	\$3,233.00	\$0.00	\$0.00	\$1,227.00
201	2736	Jackson	Jackson Armory	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$4,366.50	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
Superfund	1610	Jackson	Michner Plating - North Mechanic Street	Y	In Progress	12/31/2025	\$21,999.19	\$11,744.55	\$32,562.78	\$19,811.48
201	2236	Jackson	Michner Plating- Angling Road	Y	In Progress	12/31/2025	\$50,098.00	\$151,252.86	\$207,276.43	\$59,871.21
201	1610	Jackson	Michner Plating- Angling Road	N	In Progress	9/30/2026	\$228,571.23	\$2,930.27	\$0.00	\$1,000,000.00
201	1610	Jackson	Neighborhood Dry Cleaners	Y	In Progress	9/30/2025	\$6,550.30	\$14,857.68	\$92,427.02	\$370,618.50
201 BRG	1610	Kalamazoo	315 East Frank Street, Kalamazoo	Y	In Progress	9/30/2025	\$153,649.56	\$5,000.00	\$146,111.76	\$0.00
201 BRG	1610	Kalamazoo	508 Harrison Street (Rivers Edge)	Y	In Progress	9/7/2026	\$1,653.04	\$301,166.06	\$694,565.80	\$108,105.05
201	1610	Kalamazoo	803 Riverview Drive	Y	In Progress	12/31/2025	\$0.00	\$28,418.52	\$37,081.22	\$84,500.26
213	1398	Kalamazoo	9th Street Truck Plaza	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$5,000.00
201	1000	Kalamazoo	Aero-Motive Company-201 Release	N	In Progress	12/30/2030	\$29,972.38	\$12,124.26	\$0.00	\$0.00
201	1610	Kalamazoo	Aero-Motive Company-201 Release	Y	In Progress	12/30/2030	\$13,363.50	\$31,157.69	\$15,050.12	\$68,612.39
213	2236	Kalamazoo	Aero-motive Manufacturing	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$6,245.00
Superfund	2236	Kalamazoo	Allied Paper/Portage Crk/Kalamazoo River	Y	In Progress	9/30/2026	\$3,938.12	\$3,635.96	\$3,281,014.04	\$716,136.99
Superfund	1398	Kalamazoo	Allied Paper/Portage Crk/Kalamazoo River	N	In Progress	9/30/2026	\$4,796.27	\$349.09	\$0.00	\$0.00
Superfund	1579	Kalamazoo	Allied Paper/Portage Crk/Kalamazoo River	N	In Progress	9/30/2026	\$11,120.00	\$0.00	\$0.00	\$576,242.47
Superfund	2536	Kalamazoo	Allied Paper/Portage Crk/Kalamazoo River	Y	In Progress	9/30/2026	\$417,781.76	\$213,757.34	\$91,510.71	\$0.00
Superfund	1610	Kalamazoo	Allied Paper/Portage Crk/Kalamazoo River	N	In Progress	9/30/2026	\$366.00	\$0.00	\$0.00	\$13,334.61
201 BRG	1610	Kalamazoo	BF-530 Rose Senior Housing Kalamazoo (2023-2527)	Y	In Progress	9/30/2026	\$165,165.74	\$0.00	\$40,874.52	\$143,959.74
213 BRG	1398	Kalamazoo	Brewsters Redevelopment	Y	In Progress	8/16/2026	\$0.00	\$128,829.21	\$871,170.79	\$0.00
213	1398	Kalamazoo	Crooked Lake Market	Y	In Progress	12/31/2027	\$56,325.92	\$16,270.50	\$87,304.47	\$24,884.56
213	2236	Kalamazoo	Crooked Lake Market	Y	In Progress	12/31/2027	\$7,727.50	\$0.00	\$20,264.24	\$0.00
213	1398	Kalamazoo	Former Rorick Bros. Auto Body	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10.00
201	3000	Kalamazoo	Ft Custer Mil Res	Y	In Progress	9/30/2026	\$7,341.49	\$6,510.00	\$21,447.29	\$902.87
201 BRG	1610	Kalamazoo	Harrison Circle Redevelopment	N	In Progress	9/30/2026	\$1,296.25	\$0.00	\$0.00	\$54,078.57
201	2236	Kalamazoo	Haugen Property	N	In Progress	4/29/2026	\$310.47	\$0.00	\$0.00	\$3,118.75
201	1610	Kalamazoo	Haugen Property	Y	In Progress	4/29/2026	\$8,486.30	\$1,599.73	\$9,197.82	\$29,458.96
201	1000	Kalamazoo	Kalamazoo/Battle Creek International Airport PFAS	N	Cancelled	12/16/2022	\$55,790.68	\$17,952.03	\$0.00	\$0.00
213	1398	Kalamazoo	Mcdonalds Service Center (76)	Y	In Progress	2/10/2042	\$32,058.12	\$0.00	\$155,183.88	\$10,822.76
213	2236	Kalamazoo	Mcdonalds Service Center (76)	Y	In Progress	2/10/2042	\$21,981.70	\$26,944.68	\$28,227.47	\$12,289.19
213 BRG	1398	Kalamazoo	MN2 Mobil	N	Complete	12/23/2024	\$0.00	\$5,591.25	\$0.00	\$0.00
201	1610	Kalamazoo	Nolichucky Industrial Corporation	Y	In Progress	12/31/2025	\$1,729.42	\$17,414.24	\$2,901.45	\$38.84
201	1450	Kalamazoo	North 34th St Area Richland	Y	In Progress	6/1/2031	\$0.00	\$0.00	\$55,083.53	\$0.00
201	1579	Kalamazoo	North 34th St Area Richland	N	In Progress	6/1/2031	\$126.49	\$59,856.52	\$0.00	\$328,355.55
201	2236	Kalamazoo	North 34th St Area Richland	N	In Progress	6/1/2031	\$10.50	\$260.00	\$0.00	\$5.50
201	1610	Kalamazoo	North 34th St Area Richland	Y	In Progress	6/1/2031	\$211,914.33	\$959,095.89	\$101,642.32	\$952,540.46
213 BSA	1398	Kalamazoo	Otto Schuhandt Service Co	N	Complete	6/30/2024	\$5,061.42	\$0.00	\$0.00	\$12,534.35
201	1610	Kalamazoo	Paris Cleaners	Y	In Progress	7/1/2026	\$204.62	\$481.77	\$84,447.96	\$37,496.36
201	1610	Kalamazoo	Performance Paper Inc.	Y	In Progress	12/31/2025	\$21,925.59	\$18,083.53	\$65,410.73	\$45,682.49
Superfund	2236	Kalamazoo	Roto-Finish Co., Inc.	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$238.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	2236	Kalamazoo	Savage Rowe Plating Company	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$23,857.00
201	1610	Kalamazoo	Savage Rowe Plating Company	Y	In Progress	9/30/2025	\$31,546.84	\$131,187.70	\$8,091.61	\$8,247.00
213	1398	Kalamazoo	Super Duper	Y	Complete	4/23/2024	\$0.00	\$0.00	\$1,819.23	\$0.00
213	1398	Kalkaska	Bills Amoco	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,410.31
213	1398	Kalkaska	Country Corners	N	Complete	12/31/2022	\$0.00	\$0.00	\$0.00	\$643.97
201	1610	Kalkaska	Wash Tyme Laundry	Y	In Progress	12/31/2025	\$39,327.32	\$20,278.55	\$26,282.97	\$146,998.50
201	1610	Kent	1728 & 1750 Elizabeth Avenue NW, Grand Rapids	N	In Progress	12/31/2025	\$360.00	\$1,080.00	\$0.00	\$13,560.00
201	1610	Kent	209 East Division Street, Sparta - Sparta Cleaners (Former)	Y	In Progress	9/30/2026	\$30,331.77	\$105,642.67	\$180,396.15	\$89,989.41
201	2236	Kent	2140 Wealthy Street SE, Grand Rapids (Former King Kleen Laundry)	N	In Progress	3/1/2026	\$0.00	\$5,872.50	\$0.00	\$14,127.50
201	1610	Kent	2530 Alpine Avenue NW, Walker	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$20,000.00
201	1610	Kent	2983 Veterans Memorial Drive - AST	Y	Complete	4/24/2024	\$0.00	\$0.00	\$27,636.67	\$0.00
201	1610	Kent	3132 3 Mile Road NW, Grand Rapids - SK Environmental	N	In Progress	9/30/2025	\$0.00	\$5,925.00	\$0.00	\$14,075.00
201	2236	Kent	3584 Woods Drive NE, Sand Lake - Residential Fuel Oil Release	N	In Progress	9/30/2026	\$300.00	\$300.00	\$0.00	\$4,400.00
201	1610	Kent	39th Street SW and Buchanan Avenue SW, Wyoming - VI Investigat	Y	In Progress	9/30/2026	\$6,747.15	\$0.00	\$17,286.35	\$85,966.50
201	1610	Kent	413 Hall Street SE, Grand Rapids	Y	In Progress	9/30/2027	\$61,751.30	\$21,134.84	\$44,878.02	\$240,305.45
201	1533	Kent	513 Eastern Avenue SE, Grand Rapids	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$34,778.19
201	1610	Kent	555 7th Street NW/801 Broadway Avenue and 901 Broadway Aven	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
201	1579	Kent	725 36th Street SW, Wyoming	N	In Progress	9/30/2026	\$4,860.00	\$0.00	\$0.00	\$645.00
201	1610	Kent	725 36th Street SW, Wyoming	N	In Progress	9/30/2026	\$2,535.00	\$2,585.00	\$0.00	\$94,880.00
201	1610	Kent	76th & Division Water Supply Wells	N	Complete	6/10/1993	\$100.00	\$0.00	\$0.00	\$9,900.00
201	1610	Kent	977 Wealthy Street SW, Grand Rapids	Y	In Progress	8/30/2029	\$3,240.00	\$14,808.75	\$7,254.17	\$249,697.08
201	2236	Kent	Alto-Bancroft PFAS Area of Interest	N	In Progress	9/30/2026	\$3,801.68	\$0.00	\$0.00	\$6,198.32
201	1610	Kent	Alto-Bancroft PFAS Area of Interest	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
201	1610	Kent	Ashley Avenue Disposal Area	Y	In Progress	9/30/2027	\$8,513.03	\$0.00	\$92,350.87	\$110,417.54
201	1610	Kent	Battjes Park Groundwater Investigation	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$30,000.00
201 BRG	1610	Kent	Boston Square Together - Kalamazoo Avenue SE, Grand Rapids	Y	In Progress	9/2/2025	\$47,782.01	\$50,247.84	\$898,028.95	\$0.00
201	1610	Kent	Cascade Township Residential Wells	N	In Progress	10/31/2025	\$0.00	\$3,361.24	\$0.00	\$106,638.76
201	1610	Kent	Cedar Springs WWTP	Y	In Progress	9/30/2030	\$122,345.81	\$32,991.66	\$79,916.25	\$35,524.39
201	1579	Kent	Corduoy Rubber Company	Y	In Progress	9/30/2026	\$18,130.89	\$3,894.93	\$21,105.07	\$20,229.00
201	1610	Kent	Corduoy Rubber Company	Y	In Progress	9/30/2026	\$93,702.55	\$22,636.58	\$3,993.45	\$0.00
201 BRG	1610	Kent	Dexter Lock - Former	Y	In Progress	6/3/2027	\$23,382.60	\$3,780.48	\$235,588.44	\$0.00
201 BRG	1610	Kent	Division & Wealthy Southeast Grand Rapids Redevelopment	Y	In Progress	9/30/2025	\$6,826.48	\$0.00	\$66,630.88	\$0.00
213 BRG	1398	Kent	Former Standard Oil	Y	Complete	9/30/2025	\$6,105.23	\$0.00	\$292,343.33	\$0.00
201	1000	Kent	Gerald R. Ford International Airport (GFIA)	Y	In Progress	9/30/2025	\$40,229.53	\$21,025.75	\$27.49	\$0.00
213	1610	Kent	Harvard Grocery	N	In Progress	9/30/2025	\$0.00	\$2,242.00	\$0.00	\$12,758.00
201	1610	Kent	Hillsboro Avenue Area of Interest	Y	In Progress	9/30/2027	\$156,884.16	\$8,623.09	\$66,965.32	\$912,402.43
201	1610	Kent	House Street Disposal Area	Y	In Progress	9/30/2072	\$7,325.93	\$21,639.86	\$399,704.21	\$58,596.60
201	1610	Kent	Irene Avenue Area of Interest, Grand Rapids	Y	In Progress	10/1/2026	\$18,645.98	\$131.44	\$5,691.58	\$2,225,531.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213 BRG	1398	Kent	J. J Mini Mart Inc	Y	In Progress	9/2/2025	\$0.00	\$0.00	\$430,000.00	\$0.00
201	2236	Kent	North Kent Disposal Investigations	N	In Progress	9/30/2032	\$30,000.00	\$0.00	\$0.00	\$14,849.50
201	1610	Kent	North Kent Disposal Investigations	Y	In Progress	9/30/2032	\$133,410.86	\$49,945.93	\$34,066.59	\$929,164.00
201 BRG	1610	Kent	Plaza Roosevelt Redevelopment	Y	In Progress	9/30/2025	\$4,018.75	\$0.00	\$27,114.67	\$0.00
201	1579	Kent	Sand Lake Area Residential Wells	N	In Progress	9/1/2025	\$1,770.00	\$1,800.00	\$0.00	\$1,760.00
201	1610	Kent	Sand Lake Area Residential Wells	N	In Progress	9/30/2026	\$1,080.00	\$0.00	\$0.00	\$10,000.00
213	1398	Kent	Sids Service Inc	Y	In Progress	12/31/2027	\$37,192.79	\$36,417.86	\$99,578.37	\$127,178.57
213	2236	Kent	Sids Service Inc	N	In Progress	12/31/2027	\$102,099.08	\$2,150.00	\$0.00	\$8,338.25
201	1610	Kent	Sparta Foundry	Y	In Progress	12/31/2025	\$16,290.45	\$14,296.00	\$29,290.36	\$23,335.00
Superfund	1450	Kent	Spartan Chemical	Y	In Progress	5/31/2031	\$25,687.11	\$4,793.58	\$5,508.50	\$0.00
Superfund	3000	Kent	Spartan Chemical	Y	In Progress	5/31/2031	\$3,589,083.14	\$332,978.82	\$474,959.46	\$557,149.26
Superfund	1610	Kent	Spartan Chemical	N	In Progress	5/31/2031	\$33,893.00	\$40,570.00	\$0.00	\$150,866.18
Superfund	1000	Kent	Spartan Chemical	Y	In Progress	5/31/2031	\$360,267.57	\$0.00	\$115,169.51	\$598,934.09
Superfund	2236	Kent	State Disposal Landfill	Y	In Progress	9/30/2026	\$25,303.51	\$2,506.42	\$77,090.49	\$59,815.31
201	1610	Lake	Austin Tube Co	Y	Monitoring	12/31/2026	\$4,485.00	\$77,388.59	\$66,753.26	\$166,391.15
201	1000	Lake	Austin Tube Co	Y	Monitoring	12/31/2026	\$52,402.67	\$0.00	\$37,335.97	\$12,805.45
Superfund	2236	Lake	Wash King Laundry	Y	on & Maintenance	9/30/2032	\$64,337.70	\$186,232.04	\$128,795.33	\$411,657.29
Superfund	1610	Lake	Wash King Laundry	N	on & Maintenance	9/30/2032	\$120,967.99	\$5,330.71	\$0.00	\$7.10
Superfund	3000	Lake	Wash King Laundry	Y	on & Maintenance	9/30/2032	\$362,602.70	\$310,677.98	\$317,213.69	\$1,212.02
201	1610	Lapeer	144 East 3rd Street, Imlay City	Y	In Progress	6/1/2029	\$83,321.24	\$52,937.48	\$188,670.80	\$483,626.56
201	2236	Lapeer	3790 South Lapeer Road, Metamora - Buried Drums	N	Complete	8/30/2024	\$3,983.00	\$0.00	\$0.00	\$6,017.00
213 BSA	1398	Lapeer	City Of Imlay City/public Works	N	Complete	4/30/2024	\$4,245.67	\$0.00	\$0.00	\$2,424.02
213	1398	Lapeer	Kinnies Groceries	Y	In Progress	9/15/2025	\$6,788.02	\$35,262.65	\$205.60	\$0.00
213	2236	Lapeer	Kinnies Groceries	N	In Progress	9/15/2025	\$3,744.00	\$0.00	\$0.00	\$62,773.50
201	1610	Lapeer	Lapeer Cleaners (former)	N	In Progress	7/31/2026	\$3,950.00	\$0.00	\$0.00	\$46,050.00
Superfund	2236	Lapeer	Metamora Landfill	N	In Progress	9/30/2025	\$0.00	\$1,915.00	\$0.00	\$412.00
Superfund	1610	Lapeer	Metamora Landfill	Y	In Progress	9/30/2025	\$20,532.88	\$20,985.28	\$1,750.49	\$45,887.00
201 BRG	1000	Leelanau	BF-Freshwater Center for Research and Innovation - Elmwood Twp	Y	In Progress	6/17/2027	\$2,007.30	\$106,993.71	\$890,998.99	\$0.00
213	2236	Leelanau	Daves Auto Service	Y	In Progress	1/31/2026	\$32,908.45	\$360.00	\$58,937.32	\$64,279.64
Superfund	2236	Leelanau	Grand Traverse Overall Supply Co.	Y	on & Maintenance	9/30/2043	\$12,445.00	\$15,077.11	\$54,499.97	\$86,977.92
Superfund	1450	Leelanau	Grand Traverse Overall Supply Co.	Y	on & Maintenance	9/30/2043	\$0.00	\$0.00	\$65,591.21	\$0.00
Superfund	3000	Leelanau	Grand Traverse Overall Supply Co.	N	on & Maintenance	9/30/2043	\$43,294.26	\$0.00	\$0.00	\$1,844.11
201	1610	Leelanau	GTOS-Harbor West Methane	Y	In Progress	12/31/2025	\$132.39	\$215.06	\$6,740.64	\$19,232.00
201	2236	Leelanau	Macksey Rd Motor Oil Spill	N	In Progress	9/30/2026	\$21,890.67	\$0.00	\$0.00	\$0.09
201	2236	Leelanau	Northport Drums	N	In Progress	9/30/2026	\$574.00	\$0.00	\$0.00	\$3,196.00
201	1610	Leelanau	Wales Quality Cleaners	Y	In Progress	9/30/2026	\$20,953.77	\$900.00	\$1,287.53	\$88,165.00
201	1610	Lenawee	203 South Lane Street	Y	In Progress	12/31/2025	\$44,397.55	\$146,978.09	\$28,692.29	\$609,336.50
201	1610	Lenawee	Adrian Dry Cleaning	N	Funding Hold	9/30/2024	\$0.00	\$0.00	\$0.00	\$15,540.24

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Lenawee	Adrian Oil Burner Service	Y	In Progress	12/31/2027	\$526,085.72	\$258,547.81	\$419,977.59	\$505,256.50
213	2236	Lenawee	Barts Auto Care	Y	In Progress	9/30/2026	\$70,466.21	\$8,006.34	\$16,368.45	\$55,159.00
213	2236	Lenawee	C & J Service (h.jerry Powelka)	Y	In Progress	6/1/2025	\$5,982.26	\$437.70	\$3,440.04	\$12,928.50
201 BSA	1610	Lenawee	Dura Corp	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$2,042.04
213	1398	Lenawee	Former Buckeye Plating	N	In Progress	5/30/2025	\$2,315.00	\$79,599.14	\$0.00	\$0.00
213	1579	Lenawee	Former Buckeye Plating	N	In Progress	5/30/2025	\$3,716.87	\$9,167.74	\$0.00	\$0.00
213	2236	Lenawee	Former Buckeye Plating	Y	In Progress	5/30/2025	\$30,140.00	\$10,730.50	\$55,228.00	\$156,987.36
213	2236	Lenawee	Former Clark Station	Y	In Progress	9/29/2025	\$14,550.61	\$5,578.47	\$1,074.54	\$160,960.00
201	2236	Lenawee	Hudson Road Res Wells	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$74.00
213	2236	Lenawee	Rockwell Grocery	Y	In Progress	9/30/2026	\$11,945.23	\$10,617.00	\$74,093.80	\$25,630.29
213	1398	Lenawee	Sun & Snow Marina	N	In Progress	10/1/2025	\$6,018.62	\$0.00	\$0.00	\$150,000.00
213	2236	Lenawee	Sun & Snow Marina	Y	In Progress	10/1/2025	\$6,138.40	\$0.00	\$2,816.75	\$10,318.68
201 BRG	1610	Lenawee	Tecumseh Products	Y	In Progress	7/24/2026	\$27,928.39	\$16,017.50	\$864,239.13	\$0.00
201	1610	Livingston	12482 Emerson Drive	N	Monitoring	9/30/2027	\$72.00	\$0.00	\$0.00	\$49,928.00
213	1398	Livingston	928 S. Grand Avenue, LLC	N	In Progress	7/30/2027	\$0.00	\$0.00	\$0.00	\$15,000.00
213	2236	Livingston	928 S. Grand Avenue, LLC	N	In Progress	7/30/2027	\$0.00	\$0.00	\$0.00	\$2,090.00
201	2236	Livingston	Abandoned Drum, Chilson and Winans Lake Road, Hamburg Towns	N	Complete	7/31/2023	\$1,957.30	\$0.00	\$0.00	\$3,042.70
213	1398	Livingston	Beck's Marathon Inc	N	In Progress	9/30/2025	\$11,421.63	\$926.10	\$0.00	\$0.00
213	2236	Livingston	Beck's Marathon Inc	Y	In Progress	9/30/2025	\$0.00	\$5,902.98	\$9,941.47	\$43,939.11
213	2236	Livingston	Brighton High School	N	In Progress	9/30/2026	\$100.00	\$100.00	\$0.00	\$0.00
201	1610	Livingston	Brighton Township Dump	N	In Progress	11/27/2026	\$10,255.00	\$0.00	\$0.00	\$6,709.00
201	1610	Livingston	Chalet Cleaners	N	In Progress	9/30/2026	\$4,776.00	\$0.00	\$0.00	\$95,224.00
201	2236	Livingston	Diamond Chrome Plating	N	Monitoring	3/1/2029	\$0.00	\$0.00	\$0.00	\$10.00
201	1610	Livingston	Diamond Chrome Plating	N	Monitoring	3/1/2029	\$3,362.00	\$275.00	\$0.00	\$80,677.50
201	2236	Livingston	Fowlerville Road TCE	N	In Progress	11/20/2026	\$500.00	\$0.00	\$0.00	\$306.00
201	1533	Livingston	Fowlerville Road TCE	Y	In Progress	11/20/2026	\$24,459.19	\$17,481.79	\$22,099.09	\$0.00
201	1610	Livingston	Fowlerville Road TCE	Y	In Progress	11/20/2026	\$100.00	\$460.00	\$14,942.40	\$39,497.60
213	2236	Livingston	Green Oak Police Department	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$92.00
201	2236	Livingston	Hamburg / Unadilla Rds Contam Area	N	Monitoring	9/30/2026	\$851.50	\$0.00	\$0.00	\$5,000.00
201	1533	Livingston	Hoskins Mfg-Hamburg	N	Funding Hold	9/30/2024	\$0.00	\$0.00	\$0.00	\$39,791.76
213	1398	Livingston	Howell Service Center	N	In Progress	9/30/2026	\$0.00	\$104.42	\$0.00	\$0.00
201	2236	Livingston	Kensington/Jacoby Rd. Salt Contamination	N	Funding Hold	9/30/2024	\$2,592.00	\$0.00	\$0.00	\$3,980.00
201	2236	Livingston	King Cleaners of Lakeland	N	Monitoring	12/31/2026	\$0.00	\$0.00	\$0.00	\$46.00
213	1398	Livingston	Lakeland Montessori School	Y	In Progress	10/1/2025	\$39,719.56	\$9,617.74	\$14,916.48	\$150,000.00
213	2236	Livingston	Lakeland Montessori School	N	In Progress	10/1/2025	\$12,480.00	\$0.00	\$0.00	\$2,126.53
213	1398	Livingston	Lee Road Marathon	Y	In Progress	7/31/2025	\$0.00	\$1,128.67	\$24,774.05	\$500.00
213	2236	Livingston	Lee Road Marathon	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$14,232.64
201	1610	Livingston	Lucy Road Grand River Contamination Area	N	In Progress	9/30/2026	\$0.00	\$2,506.00	\$0.00	\$7,744.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1450	Livingston	Main Street - Gregory	N	on & Maintenance	9/30/2027	\$41,824.82	\$15,264.97	\$0.00	\$0.00
201	1610	Livingston	Main Street - Gregory	Y	on & Maintenance	9/30/2027	\$18,931.56	\$16,537.30	\$41,211.28	\$23,489.43
201	2236	Livingston	Main Street - Gregory	Y	on & Maintenance	9/30/2027	\$23,525.00	\$3,430.94	\$17,069.06	\$0.00
201	1610	Livingston	Marcy's Cleaners	Y	In Progress	9/30/2026	\$57,606.49	\$22,249.14	\$25,254.69	\$309,318.79
213	1398	Livingston	Millies Market - Db a Toms Market	Y	In Progress	7/30/2026	\$33,995.04	\$7,708.90	\$63,022.47	\$2,016.14
213	2236	Livingston	Millies Market - Db a Toms Market	Y	In Progress	7/30/2026	\$30,223.21	\$0.00	\$8,747.87	\$23,992.40
213	2236	Livingston	Petroleum Retail Hamburg	N	In Progress	9/30/2025	\$200.00	\$0.00	\$0.00	\$38.00
213	2236	Livingston	Rays Market	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$146.00
213	2236	Livingston	Reem's Mini Mart Inc	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$330.00
201	1610	Livingston	Regal Recycling	N	Monitoring	9/30/2026	\$0.00	\$0.00	\$0.00	\$15,000.00
201	2236	Livingston	Res Wells Holly Road	N	In Progress	9/30/2030	\$45,144.42	\$465.00	\$0.00	\$0.00
201	1610	Livingston	Res Wells Holly Road	Y	In Progress	9/30/2030	\$191,114.45	\$71,854.94	\$77,938.23	\$78,095.00
Superfund	2236	Livingston	Shiawassee River	Y	In Progress	9/30/2026	\$16,488.48	\$0.00	\$58,374.96	\$15,200.00
Superfund	1610	Livingston	Shiawassee River	Y	In Progress	9/30/2026	\$40,100.82	\$114,472.43	\$164,595.07	\$187,581.68
201	1610	Livingston	Snedicor's Cleaners of Howell	Y	In Progress	9/30/2027	\$46,549.30	\$50,269.90	\$4,327.12	\$62,816.95
201	2236	Livingston	Snedicor's Cleaners of Howell	Y	In Progress	9/30/2027	\$14,950.00	\$30,868.92	\$156,495.68	\$162,685.40
201	1610	Livingston	Superior Sanitation - 7350 Rushton Road	N	In Progress	9/30/2026	\$0.00	\$2,375.00	\$0.00	\$5,442.50
201	2236	Livingston	Superior Sanitation - Walsh Street	N	Funding Hold	9/30/2024	\$0.00	\$0.00	\$0.00	\$2,586.00
201	2536	Livingston	Thermofil Property	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$36,750.00
201	1610	Livingston	Thermofil Property	Y	In Progress	9/30/2026	\$3,735.97	\$3,230.22	\$31,445.19	\$79,352.32
201	2236	Livingston	Village Laundromat (former)	N	Funding Hold	9/30/2024	\$100.00	\$0.00	\$0.00	\$130.00
213 BSA	1398	Luce	Lakefield Cheese Factory Inc	N	Complete	9/30/2024	\$749.45	\$0.00	\$0.00	\$5,396.17
201	1610	Mackinac	Mich State Police Post / St Ignace	Y	In Progress	9/30/2025	\$3,088.00	\$5,755.00	\$29,230.00	\$107,295.00
213	1398	Mackinac	Mich State Police Post / St Ignace	N	Complete	9/30/2023	\$0.00	\$8.00	\$0.00	\$0.00
213	2736	Mackinac	Mich State Police Post / St Ignace	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$4,500.98
213	1398	Macomb	B & D Auto & Truck Service LLC	Y	In Progress	12/31/2025	\$17,755.00	\$0.00	\$64,750.84	\$117,494.16
213	2236	Macomb	B & D Auto & Truck Service LLC	N	In Progress	12/31/2025	\$43,027.03	\$10,341.75	\$0.00	\$17,947.74
213	1398	Macomb	Grand River Investment Group	Y	In Progress	9/30/2025	\$682.00	\$0.00	\$32,419.33	\$0.00
213	2236	Macomb	Grand River Investment Group	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$57,266.50	\$12,812.15
213	1398	Macomb	Marathon	Y	In Progress	6/30/2026	\$35,117.40	\$22,689.10	\$15,389.00	\$76,804.50
201	1610	Macomb	Quinn Road Grosse Pointe Dump	Y	In Progress	5/31/2037	\$8,358.45	\$3,398.27	\$4,575.28	\$5,128.10
201	2736	Macomb	Romeo State Police Post (former)	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$3,275.05
Superfund	1610	Macomb	South Macomb Disposal Authority Landfill 9 & 9A	N	on & Maintenance	12/31/2029	\$27,884.39	\$19,326.64	\$0.00	\$250,945.12
Superfund	2236	Macomb	South Macomb Disposal Authority Landfill 9 & 9A	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$52,991.85
Superfund	1450	Macomb	Ten Mile Drain	Y	In Progress	9/30/2032	\$0.00	\$0.00	\$727,006.49	\$0.00
201	2236	Macomb	Utica Cardinal LF	Y	Monitoring	9/30/2026	\$0.00	\$0.00	\$49,748.04	\$50,251.96
213	2236	Macomb	Week Food Corp	N	In Progress	9/30/2026	\$0.00	\$600.00	\$0.00	\$0.00
213 BRG	1398	Manistee	House Of Flavors Ice Cream	Y	In Progress	8/24/2025	\$168,370.87	\$39,279.15	\$700,465.82	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1000	Manistee	Manistee County Blacker Airport	Y	In Progress	9/30/2026	\$83,592.75	\$26,446.64	\$98,944.61	\$0.00
201	2236	Manistee	Res Well River Road	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$384.00
201	1398	Marquette	Cliffs Dow Plant Site	N	In Progress	6/1/2023	\$166.09	\$189.43	\$0.00	\$0.00
201 BSA	1610	Marquette	Cliffs Dow Plant Site	N	In Progress	6/1/2023	\$0.00	\$9,165.50	\$0.00	\$25,874.50
201	2236	Marquette	Former Marquette County Airport	N	In Progress	9/30/2026	\$2,805.00	\$3,900.00	\$0.00	\$0.00
201	1000	Marquette	Former Marquette County Airport	Y	In Progress	9/30/2026	\$149,761.80	\$38,420.77	\$69,006.75	\$0.00
213	1398	Marquette	Insight FS	N	Monitoring	12/31/2026	\$12.00	\$16,518.00	\$0.00	\$228,790.00
DSMOA	3000	Marquette	K.I. Sawyer Air Force Base	Y	In Progress	9/30/2026	\$11,853.33	\$6,755.66	\$310,022.61	\$0.00
201 BRG	1610	Marquette	Marquette Vault, LLC	Y	In Progress	7/28/2025	\$46,490.71	\$14,913.13	\$395,200.17	\$0.00
213	2236	Marquette	Patron's Country Market	N	In Progress	9/30/2025	\$200.00	\$200.00	\$0.00	\$0.00
213	1398	Marquette	Shaws Service Station	Y	In Progress	12/31/2029	\$199,325.37	\$10,396.00	\$127,346.99	\$72,931.64
201	2236	Marquette	Tamarack Trail Michigamme Fuel Oil Release	N	In Progress	9/30/2026	\$0.00	\$32,439.35	\$0.00	\$17,560.65
201	2236	Marquette	Two drums abandoned on County Rd. 565 - PEAS 25471	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$8,000.00	\$0.00
213	1398	Marquette	Wright Place Partyy Store	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$60,000.00
201	2236	Mason	Blue Ribbon Cleaners - Former	Y	In Progress	1/31/2026	\$1,260.00	\$0.00	\$7,645.63	\$56,059.02
201	1610	Mason	Blue Ribbon Cleaners - Former	Y	In Progress	1/31/2026	\$3,898.10	\$0.00	\$80,834.75	\$27,914.00
201	1610	Mason	Blue Ribbon Cleaners-411 S James	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$21,765.77
213	1398	Mason	Healys Party Store Inc	Y	In Progress	1/31/2027	\$18,893.35	\$6,694.89	\$291.94	\$0.00
213	2236	Mason	Healys Party Store Inc	N	In Progress	1/31/2027	\$4,370.00	\$5,060.00	\$0.00	\$178,586.78
201 BRG	1398	Mason	James Street Grant	N	In Progress	9/30/2026	\$3,576.00	\$0.00	\$0.00	\$525,173.21
Superfund	2236	Mason	Mason County Landfill	N	Cancelled	4/23/2014	\$0.00	\$0.00	\$0.00	\$466.00
213	2236	Mason	Quick Lube	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$400.00
213	1398	Mason	Quick Lube	N	Complete	1/27/2025	\$2,600.59	\$0.00	\$0.00	\$1,322.21
201	1610	Mason	Star Watchcase	Y	In Progress	1/31/2030	\$25,109.36	\$111,703.78	\$69,483.78	\$40,072.21
201	1450	Mason	Star Watchcase	N	In Progress	1/31/2030	\$83,751.76	\$690.43	\$0.00	\$0.00
213	2236	Mason	Wiley Store	Y	In Progress	12/31/2026	\$10,695.74	\$5,042.88	\$42,863.63	\$255,331.79
201	1610	Mecosta	101 S Michigan Avenue - Nisbett Building	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
201	1610	Mecosta	16761 65th Avenue, Mecosta	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$25,000.00
201	2236	Menominee	Menominee Michigan Warehouse Fire	N	In Progress	9/30/2025	\$25,542.56	\$3,140.00	\$0.00	\$7,165.93
201	2236	Midland	10 Mile Road Chlorides	N	Monitoring	9/30/2023	\$72.00	\$0.00	\$0.00	\$136.00
201	2236	Midland	500 South Saginaw Road	N	In Progress	1/1/2027	\$5,775.00	\$0.00	\$0.00	\$14,225.00
201	2236	Midland	Alamando Rd. 129 S., Midland	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$46.00
201	2236	Midland	Alamando Road, 229 S.	N	Complete	9/28/2024	\$36.00	\$0.00	\$0.00	\$56.00
213	1398	Midland	Coles Garage (allen J Cole)	N	Complete	9/30/2024	\$2,530.00	\$0.00	\$0.00	\$470.00
213	2236	Midland	Coles Garage (allen J Cole)	N	Complete	9/30/2024	\$17,737.17	\$0.00	\$0.00	\$5,860.30
201	2236	Midland	Geneva Township Brine Contamination	N	In Progress	9/30/2026	\$90.00	\$0.00	\$0.00	\$64.00
201	2236	Midland	Greendale Township Brine Contamination	N	In Progress	9/30/2026	\$162.00	\$0.00	\$0.00	\$148.00
213	1398	Midland	Greens Grocery	N	Cancelled	8/1/2023	\$0.00	\$0.00	\$0.00	\$621.38

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Midland	Green's Grocery	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,000.00
201	2236	Midland	Jasper Road Chlorides	N	In Progress	9/30/2026	\$54.00	\$0.00	\$0.00	\$148.00
201	2236	Midland	Kent Road, West, Brine Contamination	N	In Progress	9/30/2026	\$90.00	\$0.00	\$0.00	\$164.00
201	2236	Midland	Papa Johns Midland	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$34,675.17
201	1610	Midland	Papa Johns Midland	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$97,038.50
201	2236	Midland	Pine River Rd Oil Spills, Sec 18, Porter	N	In Progress	9/30/2026	\$660.96	\$279.36	\$0.00	\$0.00
201	2236	Midland	Pine River Road Chlorides	N	In Progress	9/30/2026	\$4,691.52	\$2,499.60	\$0.00	\$0.00
213	2236	Missaukee	Frye's Gas & Grocery	Y	In Progress	9/30/2025	\$34,138.37	\$2,425.58	\$6,929.05	\$43,536.46
201	2236	Missaukee	Village of Falmouth	N	In Progress	12/31/2028	\$0.00	\$25,420.50	\$0.00	\$134,955.50
201	2236	Monroe	4627 South Huron River Drive	N	In Progress	9/30/2026	\$0.00	\$920.00	\$0.00	\$4,314.40
201	1579	Monroe	8744 Lewis Avenue	Y	In Progress	5/30/2025	\$88,546.79	\$9,481.26	\$1,157.80	\$0.00
201	1610	Monroe	8744 Lewis Avenue	Y	In Progress	5/30/2025	\$13,686.74	\$59,620.44	\$61,767.82	\$182,165.00
213	1398	Monroe	Buddy's Lambertville	Y	In Progress	12/29/2025	\$7,223.66	\$252.89	\$17,704.36	\$0.00
213	2236	Monroe	Buddy's Lambertville	N	In Progress	12/29/2025	\$2,290.00	\$0.00	\$0.00	\$126,109.85
201	1610	Monroe	Consolidated Packaging Corp	Y	In Progress	9/30/2026	\$42,210.20	\$132,290.76	\$284,052.04	\$541,447.00
213	1398	Monroe	F W Ritter Sons Co	N	In Progress	12/31/2025	\$0.00	\$0.00	\$0.00	\$150,000.00
213	2236	Monroe	Former Gas Station (Sunoco)	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
213	1398	Monroe	Franks Collision	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$447,030.00
201	1610	Monroe	Laginess - LaSalle Twp	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	1610	Monroe	Orchard Grove Place	Y	In Progress	9/30/2026	\$290.00	\$24,431.23	\$75,068.77	\$50,210.00
201	2236	Monroe	Orchard Grove Place	N	In Progress	9/30/2026	\$5,827.50	\$18,237.62	\$0.00	\$25,434.88
213	1398	Monroe	Rose Harbor Marina	Y	on & Maintenance	12/31/2024	\$7,876.34	\$0.00	\$11,426.82	\$120,706.99
213	2236	Monroe	Sam's Party Mart	N	In Progress	9/30/2026	\$1,453.00	\$360.00	\$0.00	\$0.00
201	1610	Montcalm	100 North Lafayette Street, Greenville	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
201	1610	Montcalm	216 North Lafayette Street, Greenville	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
201	2236	Montcalm	271 West Day Street, Stanton	N	In Progress	9/30/2025	\$0.00	\$4,852.50	\$0.00	\$7,147.50
201	1610	Montcalm	271 West Day Street, Stanton	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$20,000.00
213	1398	Montcalm	Amble Marathon	Y	In Progress	12/31/2025	\$115.00	\$79,573.86	\$74,875.89	\$15,435.25
213	2236	Montcalm	Amble Marathon	N	In Progress	12/31/2025	\$360.00	\$652.50	\$0.00	\$1,487.50
201	1398	Montcalm	Crystal Refinery, Carson City	N	on & Maintenance	3/31/2031	\$0.00	\$299.64	\$0.00	\$0.00
201	1579	Montcalm	Crystal Refinery, Carson City	N	on & Maintenance	3/31/2031	\$155,347.67	\$64,452.33	\$0.00	\$9,900.36
201	1610	Montcalm	Crystal Refinery, Carson City	Y	on & Maintenance	3/31/2031	\$0.00	\$34,331.81	\$346,329.87	\$199,346.30
201	2236	Montmorency	Former Briley Township Dump	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$284.00
213	1398	Montmorency	Robert J. Kenyon & Sons, Inc	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$4,000.00
213 BRG	1398	Montmorency	The Sports Center Inc	Y	In Progress	5/22/2026	\$0.00	\$166,376.57	\$233,623.43	\$0.00
213	1398	Montmorency	Wysons General Store	Y	In Progress	10/1/2027	\$79,648.04	\$37,924.00	\$607,791.63	\$76,395.96
213	2236	Montmorency	Wysons General Store	N	In Progress	10/1/2027	\$22,087.75	\$6,074.42	\$0.00	\$189,390.05
201	1610	Muskegon	1849 Ruddiman Drive	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$30,000.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201 BRG	1610	Muskegon	2536 Peck Street, Muskegon Heights (Former Shepard Cleaners)	Y	In Progress	9/30/2025	\$41,231.11	\$115,860.20	\$941,984.62	\$845,800.46
201	1610	Muskegon	318 East Apple Avenue, Muskegon	N	Complete	10/28/2024	\$540.00	\$0.00	\$0.00	\$4,460.00
201	1610	Muskegon	3523 Heights-Ravenna Road, Muskegon	Y	In Progress	12/31/2027	\$47,049.88	\$521,404.33	\$230,498.29	\$1,047.50
201	2236	Muskegon	Ambrosia Street GW Contamination	N	Complete	12/31/2020	\$0.00	\$0.00	\$0.00	\$16,634.02
201 BRG	1610	Muskegon	BF-Adelaide Pointe Redevelopment - Muskegon (2023-2523)	Y	In Progress	8/1/2025	\$483,847.05	\$52,559.67	\$463,593.28	\$0.00
201 BRG	1610	Muskegon	BF-Former Shaw Walker Furniture Company - Muskegon (2023-253	Y	In Progress	8/29/2027	\$0.00	\$168.72	\$999,831.28	\$0.00
201 BRL	2666	Muskegon	BF-Former Shaw Walker Furniture Company - Muskegon (2023-253	Y	In Progress	8/29/2027	\$93,640.00	\$534,900.00	\$371,460.00	\$0.00
Superfund	2236	Muskegon	Bofors Nobel, Inc.	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	2236	Muskegon	Cleveland Avenue Diesel Seeps	Y	In Progress	9/30/2026	\$930.50	\$6,462.43	\$1,457.57	\$1,149.50
201	1610	Muskegon	Coles Cleaners Whitehall	N	Complete	4/30/2025	\$2,520.00	\$0.00	\$0.00	\$3,480.00
201 BSA	1610	Muskegon	CSX Railway - Muskegon	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$8,279.00
Superfund	1533	Muskegon	Duell & Gardner Landfill	N	on & Maintenance	5/31/2042	\$2,751.70	\$174.17	\$0.00	\$0.00
Superfund	1610	Muskegon	Duell & Gardner Landfill	Y	on & Maintenance	5/31/2042	\$0.00	\$1,339.96	\$6,110.18	\$0.00
201	2236	Muskegon	Egelcraft Investigation Area/Brooks Road & Laketon Avenue Area o	N	In Progress	9/30/2028	\$20,003.73	\$0.00	\$0.00	\$92,741.64
201	1610	Muskegon	Egelcraft Investigation Area/Brooks Road & Laketon Avenue Area o	Y	In Progress	9/30/2028	\$238,181.18	\$30,662.54	\$77,074.55	\$1,353,734.05
201	1450	Muskegon	Fenner's Ditch	Y	In Progress	12/31/2050	\$9,028.00	\$492.58	\$19,963.31	\$0.00
201	3000	Muskegon	Fenner's Ditch	N	In Progress	12/31/2050	\$0.00	\$0.00	\$0.00	\$3,686.41
201	1610	Muskegon	Fenner's Ditch	Y	In Progress	12/31/2050	\$0.00	\$2,299.98	\$73,869.02	\$8,831.00
213	2236	Muskegon	Maple Island Grocery	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$680.00
213	1398	Muskegon	Maple Island Grocery	N	Complete	12/31/2024	\$490.00	\$0.00	\$0.00	\$2,010.00
201	1610	Muskegon	Muskegon County Airport	Y	In Progress	9/30/2028	\$282,396.64	\$343,842.02	\$341,543.34	\$0.00
201	1000	Muskegon	Muskegon County Airport	Y	In Progress	9/30/2028	\$1,654,657.33	\$79,900.36	\$1,101,468.01	\$147,062.88
201	2236	Muskegon	Northside Landfill	Y	In Progress	12/31/2028	\$20,136.74	\$12,231.19	\$717,073.32	\$25,601.75
201	1610	Muskegon	Northside Landfill	Y	In Progress	12/31/2028	\$336.66	\$502.15	\$79,776.19	\$1,750,000.00
Superfund	2236	Muskegon	Ott/Story/Cordova Chemical Co.	Y	on & Maintenance	9/30/2026	\$3,650.00	\$1,412,145.08	\$8,305,015.62	\$7,259,079.00
Superfund	1450	Muskegon	Ott/Story/Cordova Chemical Co.	Y	on & Maintenance	9/30/2026	\$131,104.83	\$438,526.36	\$1,122,784.27	\$0.00
Superfund	1610	Muskegon	Ott/Story/Cordova Chemical Co.	Y	on & Maintenance	9/30/2026	\$2,557,515.03	\$175,933.14	\$38,607.56	\$32,378.29
Superfund	1000	Muskegon	Ott/Story/Cordova Chemical Co.	Y	on & Maintenance	9/30/2026	\$499,329.70	\$2,375,765.00	\$1,255,711.30	\$0.00
Superfund	2236	Muskegon	Peerless Plating Company	N	on & Maintenance	10/31/2033	\$29,891.29	\$17,763.75	\$0.00	\$120,772.88
Superfund	1450	Muskegon	Peerless Plating Company	Y	on & Maintenance	10/31/2033	\$0.00	\$0.00	\$5,540.96	\$0.00
Superfund	1610	Muskegon	Peerless Plating Company	Y	In Progress	9/30/2026	\$133,057.94	\$42,404.49	\$34,991.22	\$1,300,000.00
GFSA	1000	Muskegon	S.D. Warren #1 (Sappi)	Y	In Progress	12/31/2027	\$722,432.68	\$10,916.29	\$14,266,650.39	\$0.64
201 BRG	1000	Muskegon	Teledyne Continental Motors	N	In Progress	9/30/2026	\$229,999.60	\$0.00	\$0.00	\$151,675.00
Superfund	2236	Muskegon	Thermo-Chem, Inc	N	Monitoring	9/30/2016	\$0.00	\$0.00	\$0.00	\$1,515.00
201	2236	Muskegon	Thompson Landfill	Y	In Progress	12/31/2026	\$10,022.30	\$87,963.07	\$2,702.69	\$149,311.94
201	1610	Muskegon	Thompson Landfill	Y	In Progress	12/31/2026	\$38,916.69	\$0.00	\$51,083.31	\$0.00
201	1450	Muskegon	Zephyr Inc. - Naph Sol Refining	Y	In Progress	12/31/2038	\$275,523.87	\$103,358.77	\$242,677.99	\$0.00
201	1610	Muskegon	Zephyr Inc. - Naph Sol Refining	N	In Progress	12/31/2038	\$23,526.40	\$5,047.60	\$0.00	\$3,000,000.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	2236	Muskegon	Zephyr Inc. - Naph Sol Refining	Y	In Progress	12/31/2038	\$10,197.91	\$33,079.92	\$6,816.53	\$350,642.84
201	2236	Newaygo	11442 North Bingham Avenue, Bitely, 55-Gallon Drum Releases	N	In Progress	9/30/2026	\$31,727.09	\$1,211.50	\$0.00	\$7,061.41
201	1610	Newaygo	11442 North Bingham Avenue, Bitely, 55-Gallon Drum Releases	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$21,000.00
201	2236	Newaygo	Kunnen's Landfill	N	Monitoring	9/30/2024	\$0.00	\$0.00	\$0.00	\$116.00
201	1610	Newaygo	Lake Street GW Contamination	Y	In Progress	12/31/2025	\$0.00	\$0.00	\$8,744.12	\$0.00
213	2736	Newaygo	Newaygo Michigan State Police Post #64	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$1,474.30
201	1610	Oakland	1111 West 9 Mile Road	Y	Monitoring	12/31/2025	\$0.00	\$2,000.00	\$36,324.80	\$10,955.20
201 BRG	1610	Oakland	12700 West 8 Mile Road (00037378)	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$807,439.78	\$0.00
201	1610	Oakland	4610 Fiddle Avenue	Y	In Progress	12/31/2025	\$34,772.98	\$11,877.57	\$62,272.48	\$40,528.97
201 BRG	1610	Oakland	503 East Nine Mile Road	N	In Progress	9/30/2026	\$557,842.06	\$138,619.79	\$0.00	\$3,538.15
201 BRG	1610	Oakland	640 West Huron Street, Pontiac (Webster Community Center Redev	Y	In Progress	12/31/2025	\$88,529.98	\$81,571.29	\$560,447.50	\$0.00
201 BRG	1610	Oakland	7525 Auburn Road	Y	In Progress	8/28/2026	\$0.00	\$0.00	\$400,000.00	\$0.00
201	1610	Oakland	Anderson Municipal LF	N	Monitoring	1/2/2050	\$0.00	\$0.00	\$0.00	\$46,000.00
201 BRG	1610	Oakland	BF-Eastside Industrial - Detroit 2019-1374	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,194,763.11
201 BRG	1610	Oakland	BF-Jefferson Chalmers - Detroit 2019-2380	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$241,963.75
201 BRG	1610	Oakland	BF-Northland Mall Redevelopment-Southfield 2023-2528	Y	In Progress	8/31/2025	\$2,913.00	\$0.00	\$197,087.00	\$0.00
201	1610	Oakland	Chapel Landfill	Y	Monitoring	3/31/2025	\$13,119.56	\$2,727.05	\$51,819.61	\$37,867.00
213	2236	Oakland	Clark	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$384.00
201	1450	Oakland	Coe's Cleaners	N	In Progress	12/31/2036	\$92,258.86	\$49,286.00	\$0.00	\$0.00
201	1610	Oakland	Coe's Cleaners	Y	In Progress	12/31/2036	\$122,581.86	\$182,997.62	\$543,787.73	\$140,372.84
201	2236	Oakland	Dean Street Residential Wells	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$6,056.00
201	1533	Oakland	Dean Street Residential Wells	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$46,068.82	\$0.00
201	1610	Oakland	Dean Street Residential Wells	N	In Progress	9/30/2026	\$1,100.00	\$0.00	\$0.00	\$56,052.84
201	1000	Oakland	Electroplating Services Inc	N	In Progress	6/30/2030	\$3,297,703.47	\$0.00	\$0.00	\$1,723,854.35
201	1610	Oakland	Electroplating Services Inc	Y	In Progress	6/30/2030	\$979,435.59	\$76,733.50	\$60,251.82	\$83,579.09
201	2236	Oakland	Electroplating Services Inc	Y	In Progress	6/30/2030	\$163,690.44	\$540,072.50	\$49,355.75	\$210,571.75
213	2236	Oakland	Emma Milner	N	Monitoring	7/23/2020	\$800.00	\$0.00	\$0.00	\$206.00
201	2236	Oakland	Engineering Tube Specialties	N	Monitoring	9/30/2023	\$1,400.00	\$0.00	\$0.00	\$5,786.12
201	2236	Oakland	Falk Road Dump - Former	N	In Progress	6/30/2026	\$4,502.00	\$560.00	\$0.00	\$2,822.00
201	1610	Oakland	Falk Road Dump - Former	Y	In Progress	6/30/2026	\$16,531.61	\$67,173.93	\$118,537.55	\$155,447.75
213 BRG	1000	Oakland	Farmington Training Center	Y	In Progress	6/5/2026	\$0.00	\$0.00	\$1,000,000.00	\$0.00
213	1398	Oakland	Former Automotive Service Property	N	In Progress	4/30/2026	\$0.00	\$0.00	\$0.00	\$200,000.00
213	2236	Oakland	Former Mobil Station	Y	In Progress	9/30/2026	\$146,693.25	\$63,494.55	\$2,022.20	\$16.67
213	2236	Oakland	Former Versatube Corp	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$50,000.00
201	1610	Oakland	Franklin Village Plaza	Y	In Progress	5/31/2028	\$123,242.19	\$26,917.90	\$73,182.10	\$293,772.37
201	1579	Oakland	Franklin Village Plaza	Y	In Progress	5/31/2028	\$97,347.84	\$281.02	\$28,740.22	\$0.00
201	1000	Oakland	Franklin Village Plaza	Y	In Progress	5/31/2028	\$247,462.99	\$0.00	\$252,537.01	\$0.00
201	2236	Oakland	Glengary Cleaners	N	Funding Hold	9/30/2024	\$700.00	\$0.00	\$0.00	\$760.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	2236	Oakland	Homedale Ave Area GW	N	Monitoring	7/19/2019	\$4,166.00	\$0.00	\$0.00	\$7,013.00
201	2236	Oakland	House of Imports	N	Complete	9/11/2024	\$100.00	\$0.00	\$0.00	\$346.00
201	1610	Oakland	House of Providence	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$355,546.39
201	1533	Oakland	ITT Automotive	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$17,840.18
Superfund	2236	Oakland	J & L Landfill	Y	Cancelled	12/1/2000	\$0.00	\$0.00	\$89,954.64	\$10,045.36
Superfund	3000	Oakland	J & L Landfill	Y	Cancelled	12/1/2000	\$12,334.88	\$12,041.60	\$41,340.62	\$0.00
213	1398	Oakland	Jenny Enterprises Inc	N	In Progress	5/31/2026	\$0.00	\$0.00	\$0.00	\$125,000.00
213	2236	Oakland	Jenny Enterprises Inc	Y	In Progress	5/31/2026	\$101,457.87	\$62,680.98	\$35,714.01	\$18,528.40
201	2236	Oakland	Mill Street Res Wells	N	Monitoring	12/30/2011	\$300.00	\$0.00	\$0.00	\$268.00
213	1398	Oakland	Mobil Oil Corp	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,260.00
213	2236	Oakland	MT Clark	N	Monitoring	9/30/2023	\$0.00	\$0.00	\$0.00	\$1,850.00
201	2236	Oakland	Multiple locations - Moving U-haul Oil Spill - West Bloomfield	N	In Progress	9/30/2025	\$33,126.50	\$19,263.83	\$0.00	\$52,609.67
201 BRG	1610	Oakland	O.O. Corsaut Inc	Y	In Progress	7/20/2025	\$34,126.65	\$89,311.95	\$776,561.40	\$0.00
213	1398	Oakland	Oakland Appliance Service	N	In Progress	9/30/2025	\$0.00	\$555.13	\$0.00	\$9,444.87
213	2236	Oakland	Oakland Appliance Service	Y	In Progress	9/30/2025	\$0.00	\$1,848.62	\$779.25	\$0.00
201	1000	Oakland	Oakland County Airport	Y	Monitoring	12/31/2031	\$56,085.11	\$248.00	\$65,166.89	\$0.00
201	1610	Oakland	Oakland County Airport	N	Monitoring	12/31/2031	\$1,750.00	\$0.00	\$0.00	\$48,250.00
201 BRG	1610	Oakland	Rochester Elevator	Y	In Progress	9/30/2025	\$336,785.85	\$14,285.20	\$535,603.01	\$0.00
GFSA	1610	Oakland	Rochester Hills Remediation and Restoration Project	Y	In Progress	9/30/2031	\$0.00	\$15,552.46	\$83,954.36	\$100,493.18
GFSA	1000	Oakland	Rochester Hills Remediation and Restoration Project	Y	In Progress	9/30/2031	\$74,551.10	\$380,979.75	\$73,794,469.15	\$0.00
201 BRG	1000	Oakland	Rochester Riverfront Place	Y	In Progress	9/6/2026	\$0.00	\$2,580.00	\$997,420.00	\$0.00
213	2236	Oakland	Sable Road - Top Value Muffler	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$2,709.61
201	1000	Oakland	Sable Road Res Wells	Y	In Progress	6/30/2027	\$5,471.89	\$689.35	\$16,174.48	\$0.00
201	1610	Oakland	Sable Road Res Wells	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$263,880.00
201	1000	Oakland	Sanicem LF J Fons Co	Y	Monitoring	12/31/2035	\$5,897.25	\$0.00	\$1,001.18	\$0.00
201	1610	Oakland	Sanicem LF J Fons Co	N	Monitoring	12/31/2035	\$0.00	\$0.00	\$0.00	\$891.51
201	2236	Oakland	Sanicem LF J Fons Co	Y	Monitoring	12/31/2035	\$236.00	\$8,087.66	\$33,001.46	\$3,238.88
213	2236	Oakland	Six Lakes Service/bobby Garrison	N	Complete	9/30/2024	\$300.00	\$0.00	\$0.00	\$284.00
201	2236	Oakland	South Milford Rd Res Wells	Y	In Progress	5/30/2028	\$0.00	\$1,421.36	\$109,784.20	\$966.00
201	1610	Oakland	South Milford Rd Res Wells	N	In Progress	5/30/2028	\$1,708.00	\$0.00	\$0.00	\$33,292.00
201	2236	Oakland	Stan's Trucking Landfill	N	In Progress	9/30/2043	\$4,721.00	\$1,750.00	\$0.00	\$0.00
201	1533	Oakland	Stan's Trucking Landfill	Y	In Progress	9/30/2043	\$0.00	\$0.00	\$25,642.56	\$0.00
201	1610	Oakland	Stan's Trucking Landfill	Y	In Progress	9/30/2043	\$40,581.85	\$16,357.19	\$115,936.49	\$0.00
201 BRG	1610	Oakland	Summit View of Milford	N	Complete	12/19/2024	\$0.00	\$98,978.30	\$1,021.70	\$0.00
213	1398	Oakland	Top Value Muffler	Y	Funding Hold	9/30/2025	\$0.00	\$0.00	\$97,718.42	\$0.00
213	1398	Oakland	Venus 1 -6933	Y	In Progress	12/31/2026	\$3,146.81	\$1,621.65	\$1,678.20	\$0.00
213	2236	Oakland	Venus 1 -6933	N	In Progress	12/31/2026	\$0.00	\$0.00	\$0.00	\$42,397.17
201	1610	Oakland	Waterford Hills Sanitary Landfill	Y	on & Maintenance	5/31/2042	\$241,442.67	\$50,624.61	\$782,403.45	\$93,311.38

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	2236	Oceana	5905 Duna Vista Drive, Pentwater	N	In Progress	9/30/2026	\$0.00	\$300.00	\$0.00	\$2,700.00
201	2236	Oceana	Neilson #1 (PN 16972)	N	In Progress	12/31/2025	\$14,368.40	\$934.31	\$0.00	\$30,862.29
201	1610	Oceana	Rothbury Forrest Street PFAS Investigation	N	In Progress	12/31/2025	\$3,303.41	\$0.00	\$0.00	\$321,594.64
213	2236	Ogemaw	Al's Service, 2140 Greenwood	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$146.00
213	2236	Ogemaw	Guide Post Grocery	Y	In Progress	5/30/2025	\$27,130.43	\$19,912.96	\$0.00	\$52,621.93
213	1610	Ogemaw	Little Reds	N	In Progress	9/30/2026	\$25,187.55	\$0.00	\$0.00	\$92,706.50
201	1581	Osceola	214 North Chestnut Street	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,578.31
201	3000	Osceola	ANR Pipeline Loreed Station	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,032.51
213	1398	Osceola	Chuck's Corners	N	Complete	1/25/2024	\$1,415.84	\$0.00	\$0.00	\$7,918.25
213	1398	Osceola	MDNR - Office of Property Management	Y	In Progress	12/31/2027	\$34,059.85	\$14,656.67	\$129,238.94	\$39,589.92
213	2236	Osceola	MDNR - Office of Property Management	N	In Progress	12/31/2027	\$101.74	\$200.04	\$0.00	\$0.00
201	2236	Osceola	Osceola Refinery (Former)	Y	Monitoring	9/30/2026	\$49,438.92	\$0.00	\$7,943.95	\$0.00
201	1450	Osceola	Osceola Refinery (Former)	Y	Monitoring	9/30/2026	\$5,311.39	\$9,450.66	\$456.39	\$0.00
201	1610	Osceola	Osceola Refinery (Former)	Y	Monitoring	9/30/2026	\$1,080.00	\$0.00	\$48,894.42	\$30,025.58
201	2236	Osceola	Schumacher Salvage	N	Funding Hold	9/30/2024	\$100.00	\$0.00	\$0.00	\$292.00
213	1398	Osceola	Tiel Oil Co Inc - Office	Y	In Progress	12/31/2026	\$509.62	\$0.00	\$10,751.29	\$65,000.00
213	2236	Osceola	Tiel Oil Co Inc - Office	N	In Progress	12/31/2026	\$100.00	\$0.00	\$0.00	\$2,440.25
213 BSA	1398	Oscoda	D & A Service	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$21,899.00
213 BSA	2236	Oscoda	D & A Service	Y	In Progress	12/31/2025	\$128,637.39	\$59,828.97	\$70,540.07	\$0.00
201	2236	Oscoda	Former Luzerne Dry Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$1,134.00
201	1610	Oscoda	Hoskins Manufacturing	Y	In Progress	6/30/2027	\$285,836.44	\$54,296.83	\$383,758.30	\$184,904.27
201	1000	Oscoda	Mio Cleaners - Former	Y	In Progress	12/31/2025	\$39,199.56	\$12,103.66	\$9,304.90	\$1,488.00
201	1610	Oscoda	Mio Cleaners - Former	Y	In Progress	12/31/2025	\$1,190.00	\$233.00	\$88,500.00	\$10,077.00
201 BRG	1610	Ottawa	105 Fulton Avenue, Grand Haven	Y	In Progress	9/30/2025	\$790.00	\$0.00	\$344,248.53	\$0.00
201	1610	Ottawa	120th Avenue PFAS Study Area	Y	In Progress	9/30/2029	\$14,444.24	\$31,308.88	\$103,623.57	\$78,513.25
201	1610	Ottawa	1447 East Washington, Grand Haven	Y	In Progress	12/31/2025	\$3,135.99	\$868.00	\$24,357.93	\$0.00
201	2236	Ottawa	256 East Main Street, Coopersville	Y	In Progress	9/30/2025	\$14,611.68	\$227,467.66	\$24,385.08	\$114,498.63
201	1610	Ottawa	321 North 7th Street, Grand Haven	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$20,000.00
201	2236	Ottawa	Fenske Landfill Ottawa Co	N	In Progress	12/31/2050	\$2,152.40	\$0.00	\$0.00	\$16,376.55
201	1610	Ottawa	Fenske Landfill Ottawa Co	N	In Progress	12/31/2050	\$2,420.00	\$8,550.00	\$0.00	\$47,585.00
213	3000	Ottawa	Grand Haven Clark	N	Complete	1/1/2030	\$0.00	\$0.00	\$0.00	\$9,265.70
213 BRG	1398	Ottawa	Grand Haven Pacific Pride	Y	In Progress	9/30/2025	\$367.75	\$0.00	\$111,857.70	\$0.00
201	1610	Ottawa	Tallmadge PFAS Area of Interest	Y	In Progress	9/30/2026	\$3,250.00	\$3,929.66	\$1,233.34	\$41,587.00
201	1000	Ottawa	Texaco - Holland Terminal	N	In Progress	12/31/2025	\$1,637.46	\$0.00	\$0.00	\$52,167.59
201	2236	Presque Isle	17205 Grand Lake Boulevard	Y	In Progress	9/30/2026	\$162,954.47	\$2,041.00	\$36,692.50	\$151,312.03
213	1398	Presque Isle	Presque Isle County Road Comm	N	In Progress	9/30/2025	\$16,114.24	\$0.00	\$0.00	\$158,132.92
213	1398	Roscommon	793 W. Houghton Lake Drive - Former Storage	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$252.48
213	1398	Roscommon	803 W Houghton Lake Drive - Former Storage	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$341.05

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Roscommon	Charlies Place	N	In Progress	12/31/2025	\$60,814.65	\$29,718.61	\$0.00	\$0.00
213	2236	Roscommon	Charlies Place	Y	In Progress	12/31/2025	\$6,066.00	\$89,079.72	\$1,643.32	\$133,040.52
213	2736	Roscommon	Houghton Lake State Police Post	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$6,214.46
201	2736	Roscommon	Roscommon Toxaphene Pit	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$239.17
213	2236	Roscommon	Surplus Inc.	Y	In Progress	9/4/2025	\$5,948.12	\$1,573.75	\$6,978.13	\$1,808.42
201	2236	Roscommon	Sutherby and M-76, St. Helen	N	In Progress	9/30/2026	\$100.00	\$0.00	\$0.00	\$46.00
213	2236	Saginaw	#5872 Admiral	N	Monitoring	9/30/2023	\$0.00	\$0.00	\$0.00	\$768.00
201	2236	Saginaw	1545 West Fry Road, Burt	N	Complete	6/30/2024	\$19,530.73	\$0.00	\$0.00	\$517.12
201	2236	Saginaw	16727 Raucholz Road	N	In Progress	9/1/2025	\$165,244.41	\$41,220.73	\$0.00	\$33,534.86
201 BSA	1610	Saginaw	1741 North Niagara Street	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$6.00
213 BRG	1398	Saginaw	BF-10950 Swan Creek, Swan Creek Township 2023-2531	Y	In Progress	8/30/2026	\$63,533.13	\$48,222.20	\$638,244.67	\$0.00
201 BRG	1610	Saginaw	BF-1741 North Niagara Street (Saginaw Public Schools), Saginaw 20	Y	In Progress	8/30/2025	\$475,689.10	\$58,940.51	\$465,370.39	\$0.00
201 BSA	1610	Saginaw	Buena Vista Charter Township High School	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$3,203.50
213 BSA	1398	Saginaw	C.h. Allen Construction, Inc	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$2,576.43
213	1398	Saginaw	Carl & Mary Goldman	Y	In Progress	1/31/2026	\$90,023.45	\$58,803.31	\$217,683.20	\$573,670.82
213	2236	Saginaw	Carl & Mary Goldman	N	In Progress	1/31/2026	\$110,834.77	\$19,424.92	\$0.00	\$53,534.16
213	2236	Saginaw	Chapin General Store	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$292.00
213	1610	Saginaw	Gase Bakeries	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$217,730.25
213	1398	Saginaw	Marvin Mccray	Y	In Progress	2/28/2026	\$48,548.50	\$173,759.06	\$213,540.94	\$364,151.50
213	1579	Saginaw	Marvin Mccray	Y	In Progress	2/28/2026	\$34,634.33	\$30,252.26	\$35,113.41	\$0.00
201	1000	Saginaw	MBS International Airport	Y	In Progress	9/30/2026	\$148,154.37	\$162,597.97	\$39,247.66	\$0.00
201	2236	Saginaw	MDOT M13 Ramps	Y	In Progress	6/1/2050	\$0.00	\$22,086.11	\$83,328.63	\$401.75
213	2736	Saginaw	Michigan State Police	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$2,846.02
201	1450	Saginaw	National Plate Glass	Y	on & Maintenance	6/30/2051	\$290,840.35	\$157,761.27	\$138,274.50	\$0.00
201	1610	Saginaw	National Plate Glass	N	on & Maintenance	6/30/2051	\$3,342.90	\$377.68	\$0.00	\$6,097.60
213	1398	Sanilac	Amoco Group Inc #1209	Y	In Progress	11/1/2025	\$6,234.71	\$4,268.40	\$173,362.75	\$12,991.02
213	2236	Sanilac	Amoco Group Inc #1209	N	In Progress	11/1/2025	\$1,290.00	\$0.00	\$0.00	\$171,007.73
201	2236	Sanilac	Arendt and Fisher Rds - Speaker Twp	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$608.00
201	2236	Sanilac	M-25 & Fisher Oil Spill	N	Complete	2/28/2024	\$24,498.45	\$0.00	\$0.00	\$501.55
213	1398	Schoolcraft	Apple Barrel	N	In Progress	12/15/2025	\$977.21	\$4,975.14	\$0.00	\$100,000.00
213	2236	Schoolcraft	Apple Barrel	Y	In Progress	12/15/2025	\$0.00	\$863.68	\$247,793.41	\$1,476.23
201	2236	Shiawassee	601 Ada Street, Owosso (Fuel Tank)	Y	In Progress	8/31/2025	\$20,226.50	\$1,524.51	\$1.99	\$2,546.25
213	1398	Shiawassee	Consolidated Unit # 2335	N	In Progress	9/30/2025	\$0.00	\$0.00	\$0.00	\$82,909.46
213	2236	Shiawassee	Co-op Machine & Tool Inc	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$4,428.00
201	2736	Shiawassee	Former Owosso Armory	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$161.88	\$0.00
213	1398	Shiawassee	Lucky's Filling Station	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$25,000.00
213	2236	Shiawassee	Lucky's Filling Station	Y	In Progress	9/30/2026	\$34,464.60	\$13,427.07	\$11,018.37	\$44,543.65
213	1398	Shiawassee	Matthews Service	Y	In Progress	9/1/2025	\$19,409.37	\$9,244.94	\$3,890.32	\$19,202.93

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Shiawassee	Matthews Service	N	In Progress	9/1/2025	\$125.00	\$0.00	\$0.00	\$22,867.17
201	1610	Shiawassee	Moore Iron Works	Y	In Progress	11/30/2025	\$37,905.01	\$14,678.89	\$34,631.47	\$12,784.63
201 BSA	1610	Shiawassee	Old Simplicity Building	N	Complete	9/30/2024	\$3,858.86	\$0.00	\$0.00	\$3,424.61
213	2736	Shiawassee	Owosso State Police Post	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$4,119.26
201	1610	Shiawassee	Partz Corp	Y	In Progress	3/31/2025	\$6,617.82	\$2,458.21	\$498.12	\$2,000.00
213	1398	Shiawassee	Walkerville Family Mart	Y	In Progress	12/31/2025	\$45,235.62	\$13,521.62	\$147,728.56	\$0.00
213	2236	Shiawassee	Walkerville Family Mart	N	In Progress	12/31/2025	\$225.00	\$2,835.00	\$0.00	\$40,939.63
201 BRG	1219	St. Clair	BF-St. Clair County EDA Business Center - Port Huron (2023-2534)	Y	In Progress	9/15/2025	\$0.00	\$59,313.65	\$690,686.35	\$0.00
201	1610	St. Clair	Fort Gratiot Sanitary LF	Y	on & Maintenance	9/30/2037	\$36,605.81	\$35,789.65	\$1,995,986.65	\$20,274.25
201	2236	St. Clair	Hammar Emergency Truck and Tire Repair	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$823.00
201	1610	St. Clair	Schrader & Sons	Y	Complete	6/30/2024	\$112.19	\$6,297.26	\$5,456.26	\$3,609.79
201	1533	St. Clair	St. Clair Inn	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$31,862.81
201	1579	St. Clair	Techni-Comp	Y	Monitoring	1/31/2025	\$0.00	\$0.00	\$77,700.00	\$47,300.00
201 BSA	1610	St. Clair	West Side Auto Parts	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$11,669.11
201	2236	St. Joseph	Robinson Road Brine	N	In Progress	9/30/2026	\$18.00	\$0.00	\$0.00	\$28.00
Superfund	2236	St. Joseph	Sturgis Municipal Wells	N	In Progress	12/31/2030	\$278.33	\$600.00	\$0.00	\$6,399.73
Superfund	1398	St. Joseph	Sturgis Municipal Wells	N	In Progress	12/31/2030	\$432.37	\$2,567.90	\$0.00	\$0.00
Superfund	3000	St. Joseph	Sturgis Municipal Wells	Y	In Progress	12/31/2030	\$21,063.52	\$249,451.25	\$235,951.84	\$134,626.76
Superfund	1610	St. Joseph	Sturgis Municipal Wells	Y	In Progress	12/31/2030	\$10,750.14	\$25,656.64	\$105,862.41	\$975.23
201	1610	St. Joseph	SW Sturgis TCE	Y	In Progress	3/31/2025	\$1,424.12	\$0.00	\$27,140.05	\$0.00
201	1610	St. Joseph	White Pigeon Paper Company	Y	In Progress	12/31/2025	\$0.00	\$13,509.48	\$86,476.93	\$450,013.59
201	1610	St. Joseph	Youngs Landfill	Y	on & Maintenance	12/31/2059	\$36,238.62	\$1,145.88	\$10,286.84	\$100,000.00
201 BSA	3000	Statewide	201 Brownfield Site Assessments	Y	In Progress	9/30/2030	\$481,766.58	\$95,215.11	\$35,241.87	\$70,091.50
201 BSA	1610	Statewide	201 Brownfield Site Assessments	Y	In Progress	9/30/2030	\$1,082,493.09	\$688,944.27	\$1,070,874.53	\$849,809.05
201	1610	Statewide	201 Title Search	N	In Progress	9/30/2026	\$1,597.00	\$0.00	\$0.00	\$18,403.00
213 BSA	1398	Statewide	213 Brownfield Site Assessments	Y	In Progress	9/30/2026	\$2,640.50	\$0.00	\$0.00	\$1,809.64
213	1398	Statewide	213 Closure Pilot	Y	In Progress	9/30/2026	\$601,886.67	\$287,443.65	\$474,192.03	\$125,460.85
213	3000	Statewide	213 Closure Pilot	N	In Progress	9/30/2026	\$18,665.09	\$1,834.43	\$0.00	\$12,987.04
213	2236	Statewide	213 Closure Pilot	N	In Progress	9/30/2026	\$12,445.91	\$0.00	\$0.00	\$0.50
213	1398	Statewide	213 Title Search	N	In Progress	9/30/2026	\$1,945.00	\$3,048.00	\$0.00	\$15,007.00
201	2236	Statewide	Dry Cleaner Triage - Statewide	N	In Progress	9/30/2026	\$120.00	\$0.00	\$0.00	\$999,880.00
201	2236	Statewide	Dry Cleaner Triage Pilot Program - 2022-2023	N	In Progress	9/30/2026	\$10,683.88	\$900.00	\$0.00	\$6,424.00
201	1610	Statewide	Fire Training Areas Investigation (State-Wide)	Y	In Progress	9/30/2026	\$810.39	\$4,525.41	\$294,664.20	\$0.00
201	2236	Statewide	GR District Methane Sites - Technical Advisory Consulting	Y	In Progress	9/30/2026	\$14,003.92	\$32,043.60	\$53,876.28	\$76.20
201	1610	Statewide	Keeler Brass Multi Site	N	Monitoring	9/30/2025	\$0.00	\$1,567.35	\$0.00	\$0.00
213	1579	Statewide	Mercury Volatilization from Soil Pilot	N	In Progress	9/30/2026	\$12,995.50	\$138.00	\$0.00	\$11,866.50
201	1000	Statewide	PFAS Class B Foam Study	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$119,559.26	\$0.00
201	1000	Statewide	PFAS Surface Water Foam Study	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$21,062.70	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Statewide	Premcor Statewide Multi-site Settlement	N	In Progress	9/30/2026	\$0.00	\$45,763.42	\$0.00	\$0.00
213	2536	Statewide	Premcor Statewide Multi-site Settlement	Y	In Progress	9/30/2026	\$4,111,489.25	\$1,832,012.77	\$3,296,915.71	\$21,692,855.91
201	3180	Statewide	Statewide Small & Disadvantaged Communities Residential Samplir	Y	In Progress	9/30/2026	\$10,974.25	\$65,967.96	\$72,839.26	\$0.00
201	2236	Statewide	Support Services for Toxicology Unit	Y	In Progress	9/30/2026	\$0.00	\$31,587.80	\$8,412.20	\$0.00
213	1610	Statewide	Sustainable Resilient Remediation Pilot	N	In Progress	9/30/2026	\$0.00	\$49,974.45	\$0.00	\$25.55
213	1398	Statewide	Sustainable Resilient Remediation Pilot	Y	In Progress	9/30/2026	\$848.90	\$16,467.26	\$69,524.11	\$13,159.73
213	1610	Statewide	Technical Support RBCA Program Review	N	In Progress	9/30/2026	\$471.65	\$0.00	\$0.00	\$10,335.00
213	1398	Statewide	Technical Support RBCA Program Review	Y	In Progress	9/30/2026	\$7,897.31	\$87,904.79	\$47,365.34	\$91,832.56
201	1579	Statewide	Technical Support Unit - Part 201 Research	Y	In Progress	9/30/2026	\$8,925.00	\$4,020.00	\$12,055.00	\$0.00
201	2236	Statewide	Technical Support Unit - Part 201 Research	Y	In Progress	9/30/2026	\$6,679.37	\$29,387.42	\$198,288.29	\$195,644.92
213	1398	Statewide	Technical Support Unit - Part 213 Research	Y	In Progress	9/30/2026	\$19,720.12	\$15,384.06	\$202,444.40	\$97,451.42
213	1579	Statewide	Technical Support Unit - Part 213 Research	N	In Progress	9/30/2026	\$74,869.43	\$1,152.00	\$0.00	\$22,598.57
201	1610	Statewide	Various - BARS Methane Sites	Y	In Progress	9/30/2026	\$0.00	\$36,470.92	\$63,035.90	\$493.18
201	1610	Statewide	VI Mitigation - Statewide	Y	In Progress	9/30/2026	\$72,112.52	\$49,613.72	\$1,094.26	\$27.83
201	1398	Statewide	VI Mitigation - Statewide	N	In Progress	9/30/2026	\$4,900.00	\$1,864.16	\$0.00	\$0.00
201	1533	Statewide	VI Mitigation - Statewide	N	In Progress	9/30/2026	\$1,500.00	\$0.00	\$0.00	\$3,270.29
201	1000	Statewide	VI Mitigation - Statewide	Y	In Progress	9/30/2026	\$79,007.62	\$82,205.36	\$84,728.48	\$215,000.00
201	2236	Statewide	VI Mitigation - Statewide	Y	In Progress	9/30/2026	\$21,451.57	\$35,845.99	\$41,202.44	\$301,500.00
201	1610	Statewide	VIAP Guidance Doc Support	Y	In Progress	9/30/2026	\$6,437.92	\$3,024.20	\$24,645.58	\$4,642.50
201	1398	Statewide	VIAP Guidance Doc Support	Y	In Progress	9/30/2026	\$4,600.25	\$0.00	\$2,019.00	\$0.00
201	2236	Tuscola	3029 Bay Street, Unionville, MI	N	In Progress	9/28/2025	\$0.00	\$12,178.53	\$0.00	\$321.47
201	2236	Tuscola	5156 W Saginaw Rd	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$963.00
201	1610	Tuscola	7775 Irish Road	Y	In Progress	5/31/2025	\$14,403.00	\$2,742.75	\$104,451.41	\$39,854.50
201 BRG	1610	Tuscola	BF-6201 Church Street, Cass City 2023-2529	Y	In Progress	8/14/2026	\$73,896.47	\$66,571.76	\$459,531.77	\$0.00
201	2736	Tuscola	Caro Center Power Plant	N	Complete	9/30/2023	\$0.00	\$0.00	\$0.00	\$2,001.34
213	2236	Tuscola	Colwood Party Store	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$576.00
213	1398	Tuscola	Farmer's Petroleum Inc	Y	In Progress	12/1/2025	\$0.00	\$639,229.30	\$106,187.68	\$54,583.02
213	2236	Tuscola	Farmer's Petroleum Inc	Y	In Progress	12/1/2025	\$47,572.30	\$226,134.25	\$126,293.45	\$0.00
201	2236	Tuscola	Faust Residential Well	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$192.00
213	2236	Tuscola	Former Dykhouse Pickle Co. Inc.	N	In Progress	9/30/2026	\$72.00	\$0.00	\$0.00	\$400.00
201	2236	Tuscola	Garner Road Contamination	N	In Progress	9/30/2026	\$234.71	\$0.00	\$0.00	\$170.00
201	1398	Tuscola	Garner Road Contamination	N	In Progress	9/30/2026	\$0.00	\$700.00	\$0.00	\$0.00
213	2236	Tuscola	Gary & Marybeth Riedel	N	Cancelled	7/10/2024	\$0.00	\$0.00	\$0.00	\$138.00
213	1398	Tuscola	Gary & Marybeth Riedel	N	Cancelled	7/10/2024	\$0.00	\$0.00	\$0.00	\$13,819.19
213	2236	Tuscola	Gary & Marybeth Riedel	N	Cancelled	7/10/2024	\$0.00	\$0.00	\$0.00	\$25,468.22
213	1398	Tuscola	Gas & Food of Richville Inc	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$63.88
201	2236	Tuscola	Tuscola Land Development Inc	N	Monitoring	10/23/2017	\$0.00	\$0.00	\$0.00	\$100.00
201	2236	Van Buren	65108 Red Arrow Hwy. Hartford	N	In Progress	9/30/2026	\$77.76	\$0.00	\$0.00	\$1,484.72

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1579	Van Buren	Belgravia (Factory Condominium)	Y	In Progress	9/30/2027	\$136,675.67	\$8,913.40	\$201,725.40	\$0.00
201	1610	Van Buren	Belgravia (Factory Condominium)	N	In Progress	9/30/2027	\$35,869.86	\$291,702.74	\$0.00	\$2,001,642.26
213	1398	Van Buren	Blue Fin Marina	Y	In Progress	12/31/2026	\$31,231.60	\$12,075.41	\$41,742.34	\$89,950.65
201	1450	Van Buren	Commercial Street Industrial Area	N	In Progress	7/31/2025	\$29,359.28	\$2,301.42	\$0.00	\$0.00
201	1579	Van Buren	Commercial Street Industrial Area	Y	In Progress	7/31/2025	\$40,919.28	\$18,217.03	\$12,367.05	\$0.00
213	2236	Van Buren	Conroys Tire Service	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$1,876.00
201	1610	Van Buren	Du-Wel Bangor	N	In Progress	5/1/2027	\$0.00	\$0.00	\$0.00	\$5,000.00
201	1579	Van Buren	Du-Wel Metal Products	N	In Progress	9/30/2028	\$1,506.50	\$37,533.50	\$0.00	\$0.00
201	1610	Van Buren	Du-Wel Metal Products	Y	In Progress	9/30/2028	\$642,896.16	\$305,129.07	\$195,794.75	\$914,094.86
213	1398	Van Buren	First United Methodist Church	Y	In Progress	12/31/2027	\$62,937.36	\$75,821.01	\$97,935.93	\$50,000.00
213	2236	Van Buren	First United Methodist Church	Y	In Progress	12/31/2027	\$13,660.50	\$51,017.94	\$5,827.64	\$2,046.00
201	1610	Van Buren	Four Star Property	Y	In Progress	8/1/2026	\$13,755.88	\$0.00	\$90,291.62	\$84,383.00
213	1398	Van Buren	Lakeside Kwik Stop	N	In Progress	3/1/2027	\$0.00	\$0.00	\$0.00	\$150,000.00
213	2236	Van Buren	Lakeside Kwik Stop	N	In Progress	3/1/2027	\$0.00	\$0.00	\$0.00	\$18,123.43
201	1450	Van Buren	Paw Paw Laundry	Y	In Progress	7/1/2025	\$83,725.54	\$34,799.78	\$37,707.27	\$0.00
201	1610	Van Buren	Paw Paw Laundry	Y	In Progress	7/1/2025	\$4,220.00	\$7,807.89	\$89,052.79	\$12,543.93
201	1579	Van Buren	Paw Paw Plating	Y	In Progress	5/1/2027	\$126,545.46	\$321,724.60	\$1,113,035.40	\$0.00
201	1610	Van Buren	Paw Paw Plating	Y	In Progress	5/1/2027	\$442.00	\$0.00	\$53,644.85	\$60,355.15
201	2236	Van Buren	Paw Paw Plating	Y	In Progress	5/1/2027	\$9,337.00	\$42,864.23	\$95,204.44	\$0.00
201	1579	Van Buren	Production Rubber Products	N	In Progress	9/1/2025	\$3,772.00	\$3,257.00	\$0.00	\$8,156.64
201	1610	Van Buren	Production Rubber Products	Y	In Progress	9/1/2025	\$14,532.14	\$0.00	\$30,575.65	\$19,237.35
213	1398	Van Buren	Red Arrow Bar	N	In Progress	6/30/2025	\$0.00	\$0.00	\$0.00	\$150,000.00
213	2236	Van Buren	Red Arrow Bar	Y	In Progress	6/30/2025	\$17,241.75	\$37,649.53	\$53,000.47	\$12,591.00
201	2236	Van Buren	Res Well CR 688 Decatur	N	In Progress	9/30/2026	\$1,270.08	\$524.88	\$0.00	\$0.00
201	1610	Van Buren	The Energy Concern	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$15,000.00
201	1450	Van Buren	WL Hamilton	Y	In Progress	8/31/2025	\$44,536.40	\$0.00	\$1,044.75	\$0.00
201 BRG	1610	Washtenaw	121 East Catherine Street	Y	In Progress	4/10/2026	\$0.00	\$699,423.79	\$300,576.21	\$0.00
201	1610	Washtenaw	147 159 185 195 West Michigan Avenue	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
201	1610	Washtenaw	1595 Holmes Road	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
201	1579	Washtenaw	1680-1710 Dhu Varren Road	Y	In Progress	9/30/2026	\$4,002.19	\$25,962.98	\$26,087.55	\$43,947.28
201 BRG	1610	Washtenaw	2 West Michigan Avenue	Y	In Progress	6/27/2026	\$646.41	\$29,795.96	\$447,057.63	\$0.00
201	2236	Washtenaw	425 Congdon Street	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$2,555.00
201	1610	Washtenaw	7232 Jackson Road	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$32,848.23	\$267,151.77
201	2236	Washtenaw	9398 Stony Creek Road	Y	In Progress	12/20/2025	\$3,401.50	\$0.00	\$1,516.60	\$0.00
201	1610	Washtenaw	9398 Stony Creek Road	Y	In Progress	12/20/2025	\$71.00	\$35,990.26	\$19,835.49	\$168,095.75
213	1398	Washtenaw	A.s.e. Inc Db a S & S Shell	Y	In Progress	12/31/2024	\$52,523.84	\$4,359.85	\$36,100.27	\$28,235.00
201 BRG	1610	Washtenaw	Ann Arbor Machine	Y	In Progress	6/30/2025	\$7,610.87	\$187,637.11	\$549,154.86	\$0.00
201 BRG	1000	Washtenaw	Ann Arbor Machine	N	In Progress	6/30/2025	\$256,235.47	\$7,307.64	\$0.00	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201 BRG	2236	Washtenaw	Ann Arbor Machine	Y	In Progress	6/30/2025	\$11,615.45	\$72,233.89	\$24,092.09	\$292,058.57
201	1579	Washtenaw	Armen Cleaners	N	In Progress	9/30/2026	\$370,357.92	\$1,550.00	\$0.00	\$28,092.08
201	1610	Washtenaw	Armen Cleaners	Y	In Progress	9/30/2026	\$116,078.54	\$18,974.92	\$24,805.10	\$274,125.15
201	2236	Washtenaw	Armen Cleaners	Y	In Progress	9/30/2026	\$98,384.79	\$241,440.18	\$170,849.73	\$448,346.68
201 BRG	1610	Washtenaw	BF-300 North Zeeb Road - Scio Township (2024 - 2550)	Y	In Progress	6/18/2027	\$328.54	\$7,750.58	\$991,920.88	\$0.00
201 BRG	1398	Washtenaw	BF-300 North Zeeb Road - Scio Township (2024 - 2550)	N	In Progress	6/18/2027	\$0.00	\$5.18	\$0.00	\$0.00
201 BRG	1610	Washtenaw	BF-Main Street Park-Chelsea (2023-2526)	Y	In Progress	2/21/2026	\$20,013.60	\$153,497.06	\$826,489.34	\$0.00
201 BRG	1610	Washtenaw	Broadway Coin Laundry	Y	In Progress	4/30/2031	\$152,166.46	\$41,739.10	\$214,466.98	\$17,960.38
201 BRG	2236	Washtenaw	Broadway Coin Laundry	N	In Progress	4/30/2031	\$0.00	\$0.00	\$0.00	\$205,728.87
201 BRG	1533	Washtenaw	Broadway Coin Laundry	N	In Progress	4/30/2031	\$0.00	\$0.00	\$0.00	\$50,000.00
201 BRG	1581	Washtenaw	Broadway Coin Laundry	N	In Progress	4/30/2031	\$0.00	\$0.00	\$0.00	\$100,000.00
201 BRG	1000	Washtenaw	Dorsey Estates	Y	In Progress	9/30/2026	\$2,030.00	\$897,970.00	\$100,000.00	\$0.00
201 BRG	1610	Washtenaw	DTE Energy - Ann Arbor Service Center	N	In Progress	9/30/2026	\$170,496.70	\$0.00	\$0.00	\$328,503.30
213	2236	Washtenaw	Evelyn Gibbons	Y	In Progress	12/31/2025	\$46,967.68	\$6,739.35	\$36,400.15	\$9,941.82
201	1610	Washtenaw	Forbes Dry Cleaners	Y	In Progress	9/30/2026	\$36,119.37	\$122,193.89	\$160,143.72	\$590,469.11
201	1450	Washtenaw	Forbes Dry Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$8,689.16
201	1000	Washtenaw	Ford Lake	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$100,000.00
201	2236	Washtenaw	Ford Lake Outfalls	Y	In Progress	9/30/2026	\$0.00	\$8,615.93	\$13,384.07	\$0.00
201	2236	Washtenaw	Former G&D Auto Salvage	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$250.00
213	1398	Washtenaw	former Jimmie's Filling Station	Y	In Progress	12/31/2025	\$26,987.82	\$7,256.27	\$1,369.80	\$95,180.62
213	2236	Washtenaw	former Jimmie's Filling Station	Y	In Progress	12/31/2025	\$1,265.00	\$1,618.41	\$37,836.78	\$0.00
201	1533	Washtenaw	Gelman Sciences Inc	Y	In Progress	12/31/2038	\$46,223.35	\$7,476.16	\$174,531.70	\$0.00
201	1579	Washtenaw	Gelman Sciences Inc	N	In Progress	12/31/2038	\$14,097.00	\$4,178.75	\$0.00	\$201,436.45
201	2236	Washtenaw	Gelman Sciences Inc	N	In Progress	12/31/2038	\$10,863.75	\$3.00	\$0.00	\$0.00
201	1533	Washtenaw	Georgetown Cleaners	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$218,879.39
201	1000	Washtenaw	Island Drive Apartments	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$500,000.00
201	1610	Washtenaw	Jackson Cleaners	N	In Progress	9/30/2026	\$247,621.41	\$65,168.74	\$0.00	\$300,008.18
201	2236	Washtenaw	Jackson Cleaners	Y	In Progress	12/31/2025	\$6,040.00	\$156,007.60	\$198,574.90	\$139,377.50
201	1610	Washtenaw	Medical Center Court Apartments	Y	In Progress	9/30/2025	\$6,550.00	\$0.00	\$78,886.49	\$0.00
201 BRG	1610	Washtenaw	Rockwell Building	Y	In Progress	2/23/2026	\$28,774.30	\$968.45	\$442,777.25	\$0.00
213	1398	Washtenaw	Silver Lake Grocery	Y	In Progress	12/31/2025	\$0.00	\$209,153.61	\$79,713.62	\$100,000.00
213	2236	Washtenaw	Silver Lake Grocery	Y	In Progress	12/31/2025	\$410,827.21	\$475.00	\$143,777.29	\$3,948.22
201	1579	Washtenaw	Village of Dexter DDA 201	N	Complete	9/30/2024	\$1,080.00	\$0.00	\$0.00	\$2,220.00
213	1398	Wayne	10038 Van Dyke Ave.	Y	In Progress	9/30/2026	\$18,117.96	\$8,407.80	\$223,474.24	\$0.00
213	2236	Wayne	10038 Van Dyke Ave.	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$169,887.72	\$20,112.28
201 BRG	1398	Wayne	10123 Grand River Avenue (Give Merit Community Park Redevelop	Y	In Progress	9/7/2025	\$31,254.75	\$1,808.75	\$546,822.36	\$0.00
201 BRG	1610	Wayne	10600 Gratiot Avenue	Y	In Progress	9/30/2025	\$43,872.43	\$0.00	\$114,753.29	\$0.00
213	1398	Wayne	12161 Dexter Ave.	Y	In Progress	3/1/2026	\$11,270.00	\$5,855.00	\$182,875.00	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	2236	Wayne	12161 Dexter Ave.	Y	In Progress	3/1/2026	\$0.00	\$510.00	\$199,023.00	\$200,467.00
213	1398	Wayne	13431 Van Dyke	Y	In Progress	10/31/2025	\$18,166.00	\$8,562.50	\$32,669.50	\$350,555.00
213	1398	Wayne	14200 Charlevoix	Y	In Progress	1/1/2026	\$15,438.09	\$18,984.06	\$190,417.15	\$25,160.70
213	1398	Wayne	14th and Temple Site	Y	In Progress	10/31/2025	\$0.00	\$130,115.97	\$105,480.45	\$14,403.58
213	1398	Wayne	15040 East Warren	Y	In Progress	5/30/2025	\$0.00	\$292,512.68	\$50,063.61	\$47,423.71
213	2236	Wayne	15040 East Warren	Y	In Progress	5/30/2025	\$31,695.52	\$244,638.97	\$22,922.51	\$0.00
201	1610	Wayne	17627 Conant Street	Y	In Progress	9/30/2025	\$23,479.94	\$31,175.26	\$120,910.23	\$64,949.04
201	1610	Wayne	17700 Savage Road	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$5,000.00
201	2236	Wayne	17740 Savage Road, Sumpter Township	N	In Progress	9/27/2025	\$4,740.00	\$0.00	\$0.00	\$8,667.50
201	1398	Wayne	17740 Savage Road, Sumpter Township	N	In Progress	9/27/2025	\$0.00	\$1,810.27	\$0.00	\$0.00
201 BRG	1610	Wayne	1801 West Jefferson Avenue (Centennial Park)	Y	In Progress	9/30/2025	\$434,801.00	\$0.00	\$100,000.00	\$0.00
201	1610	Wayne	19200 Mack Avenue, Grosse Pointe Farms	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$11,000.00
201	1610	Wayne	20125 Ann Arbor Trail, Dearborn Heights	N	Cancelled	9/30/2025	\$4,140.00	\$900.00	\$0.00	\$7,960.00
201	2236	Wayne	20481 Mack Avenue	N	Complete	9/30/2024	\$3,451.50	\$0.00	\$0.00	\$8,168.50
201	1610	Wayne	20481 Mack Avenue	N	In Progress	9/30/2025	\$0.00	\$526.00	\$0.00	\$39,474.00
201 BRG	1610	Wayne	2420 Bagley Street, 1725 and 1729 16th Street	Y	In Progress	9/30/2025	\$266,516.25	\$0.00	\$730,990.00	\$0.00
201	1579	Wayne	25842 25854 Ford Road	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$4,140.00
201	1610	Wayne	2870 E. Seven Mile Road	N	Cancelled	9/30/2025	\$2,410.00	\$720.00	\$0.00	\$6,870.00
201 BRG	1610	Wayne	3045-3081 14th, 3092-3106 15th, & 3043-3075 & 3087-3107 16th S	Y	In Progress	9/10/2027	\$0.00	\$0.00	\$182,622.32	\$0.00
201 BRG	1000	Wayne	3045-3081 14th, 3092-3106 15th, & 3043-3075 & 3087-3107 16th S	Y	In Progress	9/10/2027	\$0.00	\$0.00	\$680,000.00	\$0.00
201 BRG	1219	Wayne	3045-3081 14th, 3092-3106 15th, & 3043-3075 & 3087-3107 16th S	Y	In Progress	9/10/2027	\$0.00	\$0.00	\$137,377.68	\$0.00
201	1610	Wayne	324 and 326 Eureka Road	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
213	1398	Wayne	4515 Tireman	Y	In Progress	12/31/2025	\$9,602.06	\$200,176.53	\$50,668.19	\$64,553.22
201 BRG	1610	Wayne	456 East Cady Street, Northville	Y	In Progress	9/9/2025	\$2,290.00	\$6,450.40	\$753,779.60	\$0.00
201 BRG	1219	Wayne	456 East Cady Street, Northville	Y	In Progress	9/9/2025	\$0.00	\$0.00	\$36,780.00	\$0.00
213	1398	Wayne	53 West Westfield Ave.	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$375,000.00
213	2236	Wayne	5569 Sheridan Site	Y	In Progress	9/30/2025	\$282,009.60	\$11,440.50	\$69,057.68	\$31,434.94
213	1398	Wayne	6003 14th Street	Y	In Progress	9/30/2026	\$0.00	\$0.00	\$87,540.00	\$312,460.00
213 BRG	1398	Wayne	7303 McNichols Development	Y	In Progress	8/25/2025	\$38,558.70	\$34,987.99	\$689,351.69	\$0.00
213	1398	Wayne	7700 Fenkell	Y	In Progress	3/1/2026	\$7,160.00	\$945.00	\$42,970.00	\$198,925.00
213	2236	Wayne	7700 Fenkell	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$352,860.00
201 BRG	1610	Wayne	7903 East Jefferson Avenue	Y	In Progress	12/20/2025	\$12,153.06	\$3,893.24	\$484,696.67	\$0.00
213	1398	Wayne	8332 Davison	Y	In Progress	5/26/2025	\$14,402.03	\$205,430.03	\$53,662.57	\$26,505.37
201	1610	Wayne	8690 Grinnell Avenue	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$10,000.00
201	2236	Wayne	8706 Van Dyke	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$9,000.00
213	1398	Wayne	8743 Harper	Y	In Progress	1/1/2026	\$0.00	\$10,428.47	\$214,571.53	\$0.00
213	2236	Wayne	8743 Harper	Y	In Progress	1/1/2026	\$0.00	\$0.00	\$93,028.61	\$26,971.39
201 BRG	1610	Wayne	8840 Second Ave. (Piety Hill II)	Y	In Progress	8/23/2025	\$44,716.22	\$0.00	\$404,808.78	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213	1398	Wayne	8869 Petoskey Ave.	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$55,849.54	\$294,150.46
213	1398	Wayne	9041 Brush St.	Y	In Progress	12/1/2025	\$9,895.00	\$2,376.00	\$287,729.00	\$0.00
213	2236	Wayne	9041 Brush St.	Y	In Progress	12/1/2025	\$0.00	\$330.00	\$144,175.00	\$25,495.00
201	2236	Wayne	9141 French Road, Detroit	N	Complete	3/30/2023	\$0.00	\$0.00	\$0.00	\$2,512.06
213	1398	Wayne	9905 Broadstreet	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$76,767.33	\$273,232.67
213	1610	Wayne	Abandoned Former Gas Filling Station	N	In Progress	11/29/2025	\$0.00	\$45,767.90	\$0.00	\$0.00
213	1398	Wayne	Abandoned Former Gas Filling Station	Y	In Progress	11/29/2025	\$0.00	\$65,848.48	\$137,677.69	\$47,542.00
213	2236	Wayne	Abandoned Former Gas Filling Station	Y	In Progress	11/29/2025	\$17,306.37	\$44,006.44	\$254,491.52	\$2,603.93
213	1398	Wayne	Abandoned Site	Y	In Progress	6/30/2025	\$6,920.00	\$144,038.41	\$99,041.59	\$0.00
213	2236	Wayne	Abandoned Site	Y	In Progress	6/30/2025	\$0.00	\$13,124.00	\$158,968.00	\$27,908.00
201 BRG	1610	Wayne	AMC Property/Chrysler Jeep & Truck Engineering - Former	Y	In Progress	7/12/2025	\$596,171.51	\$0.00	\$100,000.00	\$0.00
213	1398	Wayne	Amoco Oil Station #5094	Y	In Progress	5/26/2025	\$8,539.29	\$306,421.85	\$60,038.86	\$0.00
213	2236	Wayne	Amoco Oil Station #5094	Y	In Progress	5/26/2025	\$0.00	\$12,252.00	\$105,668.39	\$62,079.61
213	1398	Wayne	Amoco Oil Station #7219	Y	In Progress	12/1/2025	\$0.00	\$8,463.90	\$241,536.10	\$0.00
213	2236	Wayne	Amoco Oil Station #7219	Y	In Progress	12/1/2025	\$0.00	\$10,616.00	\$106,598.15	\$4,385.85
201	2236	Wayne	Athletic Field (aka Great Lakes Field)	Y	In Progress	12/3/2025	\$584.59	\$832,633.12	\$551,455.99	\$27,326.30
201	1610	Wayne	Belanger Park	Y	In Progress	7/31/2025	\$0.00	\$3,022.91	\$64,120.33	\$12,856.76
201	2236	Wayne	Beverly Rd Dump	N	In Progress	9/30/2025	\$3,782.59	\$3,870.00	\$0.00	\$6,350.00
201 BRG	1610	Wayne	BF-41661 Plymouth Road - Plymouth (2023-2522)	Y	In Progress	7/18/2026	\$66,580.25	\$6,742.50	\$451,677.25	\$0.00
201 BRG	1219	Wayne	BF-Romulus Distribution Center, Romulus 2024-2544	Y	In Progress	8/12/2026	\$0.00	\$8,878.75	\$991,121.25	\$0.00
201	1610	Wayne	Brewster Homes	Y	Cancelled	9/30/2025	\$0.00	\$0.00	\$10.16	\$0.00
213	1398	Wayne	Cals Car Care Inc	N	In Progress	12/31/2027	\$37,978.55	\$0.00	\$0.00	\$179,025.37
213	2236	Wayne	Cals Car Care Inc	Y	In Progress	12/31/2027	\$7,873.00	\$64,680.74	\$14,934.63	\$19,084.49
201	1610	Wayne	Cardinal Fabric Care	Y	In Progress	4/30/2026	\$91,096.89	\$21,918.37	\$153,830.54	\$21,096.15
201 BRG	1000	Wayne	Carter Color Coat	Y	In Progress	6/12/2027	\$0.00	\$6,260.49	\$993,739.51	\$0.00
213	1398	Wayne	City of Detroit - Planning and Development	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$72,855.00	\$277,145.00
201	1610	Wayne	CYB Tools (Former)	Y	In Progress	9/30/2026	\$15,993.15	\$91,554.81	\$20,416.32	\$86,621.27
201	1610	Wayne	Detroit International Wildlife Refuge	Y	In Progress	9/29/2027	\$4,030.31	\$13,573.54	\$13,116.27	\$14,111.68
213	1398	Wayne	Detroit Oil Co	Y	In Progress	8/29/2025	\$0.00	\$19,824.66	\$76,262.13	\$378,913.21
Superfund	1450	Wayne	DSC McLouth Steel-Gibraltar Plant	Y	on & Maintenance	9/30/2048	\$188.54	\$0.00	\$103,510.36	\$0.00
Superfund	1610	Wayne	DSC McLouth Steel-Gibraltar Plant	Y	on & Maintenance	9/30/2048	\$1,075,211.13	\$347,403.22	\$397,548.72	\$223,427.38
Superfund	1000	Wayne	DSC McLouth Steel-Gibraltar Plant	Y	on & Maintenance	9/30/2048	\$194,716.18	\$228,678.84	\$325,442.14	\$1,894,054.92
Superfund	2236	Wayne	DSC McLouth Steel-Gibraltar Plant	N	In Progress	9/30/2026	\$98.85	\$0.00	\$0.00	\$8,450,000.00
213	1398	Wayne	E L Johnson Service	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$53,279.68	\$0.00
213	2236	Wayne	E L Johnson Service	N	In Progress	9/30/2025	\$990.08	\$0.00	\$0.00	\$8,641.40
213	1398	Wayne	East Corp	N	In Progress	12/31/2025	\$0.00	\$62.19	\$0.00	\$4,937.81
213	1398	Wayne	F & S Food & Fuel LLC	N	In Progress	6/6/2025	\$0.00	\$0.00	\$0.00	\$150,000.00
213	2236	Wayne	F & S Food & Fuel LLC	Y	In Progress	6/6/2025	\$91,451.24	\$51,121.45	\$15,894.76	\$87,911.05

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
201	1533	Wayne	Ferrous CAL Co.	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$41,816.40
201 BRG	1610	Wayne	Firestone property, Riverview	Y	In Progress	9/30/2025	\$113,891.47	\$51,335.12	\$106,633.95	\$0.00
201	1610	Wayne	Ford Motor Company Livonia Transmission Plant	Y	In Progress	9/24/2025	\$8,023.50	\$35,904.41	\$19,581.95	\$0.00
213	1398	Wayne	Former 2120 McGraw Gas Filling Station	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$57,923.97	\$242,076.03
213	1398	Wayne	Former 5716 Helen Street Industrial Property	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$3,335.00
213	2236	Wayne	Former 5716 Helen Street Industrial Property	N	Complete	9/30/2024	\$0.00	\$0.00	\$0.00	\$6,532.07
201	2236	Wayne	Former 5716 Helen Street Property	Y	In Progress	2/28/2026	\$66,085.08	\$355,437.90	\$839,903.82	\$723,330.38
213	1398	Wayne	Former Gas Station	Y	In Progress	1/1/2026	\$0.00	\$20,340.46	\$185,259.54	\$0.00
213	2236	Wayne	Former Gas Station	Y	In Progress	1/1/2026	\$0.00	\$7,924.00	\$232,515.58	\$1,460.42
213	1398	Wayne	Former Gas Station	Y	In Progress	1/1/2026	\$0.00	\$12,550.01	\$212,449.99	\$0.00
213	2236	Wayne	Former Gas Station	Y	In Progress	1/1/2026	\$0.00	\$0.00	\$128,128.61	\$21,871.39
213 BRG	1398	Wayne	Former Gasoline Service Station	N	In Progress	9/30/2026	\$151,440.00	\$0.00	\$0.00	\$4,560.00
201	2236	Wayne	Former Mai Kai Cleaners & Southern Residence	N	In Progress	9/30/2025	\$0.00	\$1,764.00	\$0.00	\$12,236.00
213	2236	Wayne	Former Rosedale Precision Tune	N	In Progress	10/31/2025	\$0.00	\$900.00	\$0.00	\$4,100.00
213	1398	Wayne	Former Sinclair Refining	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$300,000.00
213	1398	Wayne	Former Telegraph & Acacia Service	N	Complete	12/31/2022	\$0.00	\$0.00	\$0.00	\$17,915.00
213	2236	Wayne	Industrial Textile Of Mi., Inc	Y	In Progress	12/1/2025	\$32,203.25	\$33,480.85	\$172,747.53	\$111,568.37
201	2236	Wayne	John Jakubowski Park	Y	In Progress	12/1/2025	\$37,031.33	\$122,802.77	\$1,169,752.47	\$4,288.43
213	1398	Wayne	Lucky Mini Mart Inc	N	In Progress	1/1/2026	\$332.50	\$459.19	\$0.00	\$0.00
213	2236	Wayne	Lucky Mini Mart Inc	Y	In Progress	1/1/2026	\$7,109.92	\$30,180.22	\$29,683.00	\$233,624.17
Superfund	2236	Wayne	McLouth Steel Trenton (Former)	Y	In Progress	9/30/2025	\$0.00	\$0.00	\$51,641.00	\$13,359.00
201 BRG	1610	Wayne	Northville Downs	Y	In Progress	4/3/2026	\$27,208.08	\$262,788.78	\$710,003.14	\$0.00
201 BRG	1610	Wayne	Preserve on Ash Phase I & II	Y	In Progress	9/11/2026	\$0.00	\$0.00	\$180,562.85	\$0.00
201 BRG	1000	Wayne	Preserve on Ash Phase I & II	Y	In Progress	9/11/2026	\$0.00	\$0.00	\$250,000.00	\$0.00
201 BRG	1219	Wayne	Preserve on Ash Phase I & II	Y	In Progress	9/11/2026	\$0.00	\$0.00	\$569,437.15	\$0.00
201 BRG	1610	Wayne	Proposed Residential Development	Y	In Progress	9/2/2026	\$0.00	\$42,302.33	\$55,548.84	\$0.00
201 BRG	1219	Wayne	Proposed Residential Development	Y	In Progress	9/2/2026	\$0.00	\$10,636.48	\$78,996.00	\$0.00
201 BRG	1533	Wayne	Proposed Residential Development	Y	In Progress	9/2/2026	\$542,560.70	\$0.00	\$78,996.00	\$0.00
213	1398	Wayne	Samuel B Jolly	N	In Progress	9/30/2025	\$96,214.43	\$940.00	\$0.00	\$2,845.57
213	2236	Wayne	Samuel B Jolly	N	In Progress	9/30/2025	\$337,607.85	\$0.00	\$0.00	\$3,079.86
201	2236	Wayne	Sunny Village Dry Cleaners	N	In Progress	9/30/2025	\$2,720.00	\$575.00	\$0.00	\$0.00
201	1610	Wayne	Sunny Village Dry Cleaners	N	In Progress	9/30/2025	\$5,785.00	\$2,375.00	\$0.00	\$0.00
201	1610	Wayne	Telecraft Shopping Center	Y	In Progress	12/31/2026	\$44,263.58	\$39,179.81	\$61,491.66	\$224,779.30
201	2536	Wayne	Uniroyal - Michelin	Y	In Progress	3/28/2026	\$6,981.17	\$174.90	\$6,477.38	\$1,554,795.00
213	1398	Wayne	Vincent Properties Inc	Y	Cancelled	9/30/2025	\$12,557.97	\$0.00	\$31.12	\$0.00
213 BRG	1398	Wayne	Wesson Street Property	Y	In Progress	8/23/2025	\$315,000.00	\$0.00	\$35,000.00	\$0.00
201	2236	Wayne	West Jefferson Avenue & Springwells Court, Detroit	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$3,848.06
201 BRG	1610	Wayne	Westand Complex (eloise)	Y	In Progress	5/6/2026	\$225,000.00	\$1,351.50	\$303,648.50	\$0.00

RRD Active Remediation and Redevelopment Projects by County, Program and Fund Source
Fiscal Year 2025 - Through March
Reporting per 2024 PA 121, Section 235

Program	Fund Source	County	Location Name	Contractor on Site Y/N	State Funding Status	Expected Closure Date	2024 Cash Expenditures	2025 Cash Expenditures YTD	2025 Open Contract Balances	2025 Remaining Site Budget
213 BRG	1398	Wayne	Westand Complex (eloise)	Y	In Progress	5/6/2026	\$72,129.60	\$0.00	\$391,065.90	\$0.00
201	1000	Wayne	Willow Run Airport East	Y	In Progress	9/30/2026	\$155,859.48	\$31,456.60	\$162,683.92	\$0.00
213 BRG	1398	Wayne	Zara Management LLC	N	Complete	11/27/2024	\$194,544.53	\$66,380.00	\$0.00	\$35.00
201	1610	Wexford	AAR Cadillac Manufacturing	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$20,000.00
201	1610	Wexford	Cadillac Area PFAS Investigation	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$200,000.00
201	2236	Wexford	Kings Cleaner (Former)	Y	In Progress	12/31/2025	\$40,047.61	\$2,827.21	\$11,166.23	\$7,786.15
Superfund	2236	Wexford	Kysor/Cadillac Area Groundwater	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$150,000.00
201	1610	Wexford	Mitchell Bentley - Cadillac	N	Complete	4/1/2014	\$0.00	\$0.00	\$0.00	\$446.27
201	2236	Wexford	Rexair	N	Complete	9/30/2014	\$0.00	\$0.00	\$0.00	\$1,066.00
201	2236	Wexford	Wexford County Road Commission Surface Water Storage	N	In Progress	9/30/2026	\$0.00	\$0.00	\$0.00	\$52.00
							\$63,680,478.60	\$43,027,653.46	\$208,141,542.03	\$172,674,404.59

SITE RESPONSE ACTIONS ACRONYM CROSSWALK

Cancelled:	All planned state-funded cleanup activities have been cancelled. This is often due to work being completed by another party or planned work is no longer needed to abate the acute risk to public health or the environment.
Monitoring:	All state-funded response actions that the RRD planned to undertake have been completed, however, monitoring of groundwater or drinking water continues to occurring to ensure continued compliance with criteria. These sites may need further actions if concentrations increase above applicable criteria.
Complete:	All state-funded cleanup activities that the RRD planned to undertake have been completed. Full Closure under the law may not have been sought because the additional State investment is not warranted based on the overall need to allocate a finite amount of resources among many facilities and sites. Generally, the RRD waits for final closeout documentation from contractors and abandonment of monitoring wells to complete contract closeout procedures.
Funding Hold:	Insufficient funding is available to complete work at many sites. These sites do not pose an immediate threat to the health of Michigan residents.
In Progress:	State-funded cleanup activities are in progress.
Operations & Maintenance (O&M):	Treatment, remediation, or new water supply systems have been constructed and the remaining cleanup activities consist largely of operations & maintenance of groundwater treatment systems.
Potentially Liable Party (PLP):	Other parties are conducting cleanup activities. State funds are not being expended at these sites.

PROGRAM ACRONYM CROSSWALK

201: Part 201, Environmental Cleanup and Redevelopment Program (ECRP)
201 BRG: Part 201 related Brownfield Grants
201 BSA: Part 201 related Brownfield Site Assessment
201 BRL: Part 201 related Brownfield Loans
GFSA: General Fund Special Appropriation
213: Part 213, Leaking Underground Storage Tank Program (LUST)
213 BRG: Part 213 related Brownfield Grants
213 BSA: Part 213 related Brownfield Site Assessment
DSMOA: Department of Defense and State Memorandum of Agreement
Superfund: Sites listed on the National Priorities List

FUND SOURCE ACRONYM CROSSWALK

1000: General Fund/General Purpose
1219: Brownfield Development Fund
1276: Financial Instruments - Natural Resource Damage Fund
1398: Refined Petroleum Fund
1450: Surface Water Quality Initiatives Bond Fund
1579: Contaminated Site Cleanup Contingency Reserve Fund
1533: Clean Michigan Initiative Bond fund - CMI Response
1581: Michigan Infrastructure Fund
1610: Renew Michigan Fund
2236: Cleanup and Redevelopment Fund (unclaimed bottle deposits)
2536: Environmental Response Fund
2636: Revitalization Revolving Loan Fund
2666: Brownfield Redevelopment Loan Fund
2736: State Sites Cleanup Program fund
3000: Federal Grant Funds
3180: PFAS - Infrastructure & Jobs Act

SITE RESPONSE ACTIONS ACRONYM CROSSWALK

Cancelled:	All planned state-funded cleanup activities have been cancelled. This is often due to work being completed by another party or planned work is no longer needed to abate the acute risk to public health or the environment.
Monitoring:	All state-funded response actions that the RRD planned to undertake have been completed, however, monitoring of groundwater or drinking water continues to occurring to ensure continued compliance with criteria. These sites may need further actions if concentrations increase above applicable criteria.
Complete:	All state-funded cleanup activities that the RRD planned to undertake have been completed. Full Closure under the law may not have been sought because the additional State investment is not warranted based on the overall need to allocate a finite amount of resources among many facilities and sites. Generally, the RRD waits for final closeout documentation from contractors and abandonment of monitoring wells to complete contract closeout procedures.
Funding Hold:	Insufficient funding is available to complete work at many sites. These sites do not pose an immediate threat to the health of Michigan residents.
In Progress:	State-funded cleanup activities are in progress.
Operations & Maintenance (O&M):	Treatment, remediation, or new water supply systems have been constructed and the remaining cleanup activities consist largely of operations & maintenance of groundwater treatment systems.
Potentially Liable Party (PLP):	Other parties are conducting cleanup activities. State funds are not being expended at these sites.

PROGRAM ACRONYM CROSSWALK

201: Part 201, Environmental Cleanup and Redevelopment Program (ECRP)
201 BRG: Part 201 related Brownfield Grants
201 BSA: Part 201 related Brownfield Site Assessment
201 BRL: Part 201 related Brownfield Loans
GFSA: General Fund Special Appropriation
213: Part 213, Leaking Underground Storage Tank Program (LUST)
213 BRG: Part 213 related Brownfield Grants
213 BSA: Part 213 related Brownfield Site Assessment
DSMOA: Department of Defense and State Memorandum of Agreement
Superfund: Sites listed on the National Priorities List

FUND SOURCE ACRONYM CROSSWALK

1000: General Fund/General Purpose
1219: Brownfield Development Fund
1276: Financial Instruments - Natural Resource Damage Fund
1398: Refined Petroleum Fund
1450: Surface Water Quality Initiatives Bond Fund
1579: Contaminated Site Cleanup Contingency Reserve Fund
1533: Clean Michigan Initiative Bond fund - CMI Response
1581: Michigan Infrastructure Fund
1610: Renew Michigan Fund
2236: Cleanup and Redevelopment Fund (unclaimed bottle deposits)
2536: Environmental Response Fund
2636: Revitalization Revolving Loan Fund
2666: Brownfield Redevelopment Loan Fund
2736: State Sites Cleanup Program fund
3000: Federal Grant Funds
3180: PFAS - Infrastructure & Jobs Act